

Springfield Union Station

Project Update - January 2017

Work Completed and Underway


- Ceramic floor tile in tunnel is complete up to Amtrak lobby
- Demolition of the Amtrak Lobby is in progress
- Basement lighting completed
- HVAC and Plumbing Punch List in Progress
- Carpeting, rubber flooring and elevators are complete
- Acoustic ceiling metal panel installation is complete
- Glass front at ticket counters is in progress
- Security Camera installation in progress
- Furniture installation in progress and near completion
- Busway concrete roadway expansion caulk joints completed
- Architectural metal panel lighting on Parking Garage is complete



01/17 - This view of the front of the Terminal Building shows the restored canopy.



01/17 - The bus waiting area is nearly complete



01/17 - A view of the electronic signage in the restored tunnel.



01/17 - The decorative metal panels are being installed on the Parking Garage and there is a test of the multicolored lighting.

Upcoming Work

- Glass for Ticketing counters
- Framing and drywall for Amtrak lobby
- HVAC Commissioning and Final Painting
- Completion of architectural metal panels on Parking Garage
- Camera and pay station installation for Parking Garage