Grantee: Springfield, MA

Grant: B-13-MS-25-0001

July 1, 2018 thru September 30, 2018 Performance Report





Grant Number: B-13-MS-25-0001	Obligation Date:	Award Date:
Grantee Name: Springfield, MA	Contract End Date:	Review by HUD: Reviewed and Approved
Grant Award Amount: \$21,896,000.00	Grant Status: Active	QPR Contact: Cathy Kelly Buono
LOCCS Authorized Amount: \$13,906,000.00	Estimated PI/RL Funds: \$114,864.76	
Total Budget:		

\$22,010,864.76

Disasters:

Declaration Number

No Disasters Found

Narratives

Disaster Damage:

The City of Springfield was dramatically impacted by multiple Presidentially-Declared Disasters in 2011, the most severe of which was a June 1, 2011 F3 tornado. The tornado ripped through the downtown areas of Springfield and cut a mile swath through several neighborhoods, finally exiting the City limits through the East Forest Park and Sixteen Acres Neighborhoods. Current estimates of damage from this disaster exceed \$170 million.

In addition to the tornado, in 2011 the City endured two disastrous snow storms, the worst of which was a surprise October Nor'Easter that caused approximately \$30 million in damages and recovery costs. In addition, the City also received another Presidential Disaster Declaration for damages caused by Hurricane Irene.

While the tornado's path encompassed portions of eight neighborhoods, the vast majority of residential damage took place in just five: South End, Six Corners, Old Hill, East Forest Park, and Sixteen Acres. Following the tornado, the City grouped the tornado-impacted neighborhoods into three districts, each of which has different characteristics and needs. District 1 is Metro Center and the South End, District 2 is Six Corners, Old Hill, Upper Hill, and Forest Park, and the third District is East Forest Park and Sixteen Acres. District 1: Metro Center and South End

The Metro Center and South End neighborhoods include a combination of commercial and residential uses, and over 90% of housing units are renter-occupied. In the South End and Metro Center, 30 structures with 242 housing units were condemned following the tornado. Ninety-nine housing units were destroyed. The building housing the South End Community Center and the Zanetti School building were badly damaged. A major mixed-use property at 979 Main Street was destroyed and a number of retail buildings along Main Street also suffered extensive damage. Severely damaged commercial property included the administrative offices and a child care site for Square One, an early childhood learning center.

District 2: Six Corners, Old Hill, Upper Hill and Forest Park

The majority of tornado damage in District 2 took place in the Six Corners and Old Hill neighborhoods. The primary location of damage in the Upper Hill neighborhood was located on the campus of Springfield College, where a dormitory was severely damaged and mature trees were toppled. A small number of homes and businesses on the edge of Forest Park were also damaged.

District 3: East Forest Park and Sixteen Acres

In the East Forest Park and Sixteen Acres neighborhoods, 146 single-family homes were condemned following the tornado. Fifty-six were destroyed. East Forest Park also experienced extensive damage to the Mary Dryden Elementary School and Cathedral High School, a local parochial school. The neighborhood, which includes areas of natural resources, lost extensive amounts of trees and sustained damages to parks and open space.

Recovery Needs:

At two years post-tornado, the City has witnessed the uneven recovery that has taken place: middle-class homeowner neighborhoods have been substantially rebuilt with homeowners insurance payments, while neighborhoods that were in distress prior to the tornado have experienced further abandonment and delay in recovery. The City intends to use CDBG-DR funds not only to address lingering individual disaster recovery needs, but also to revitalize the distressed neighborhoods that are slow to recover.

The City estimates the total amount of housing damage is \$70,755,000. The total amount of insurance claims plus SBA loans paid out is estimated to be \$27,146,708. The remaining total unmet housing need is \$43,608,292

Springfield businesses sustained an estimated \$40,781,633 in total commercial loss and interrupted business operations. In total, \$20,614,503 of recovery funds has been disbursed, including SBA loans of \$2,755,500 and commercial insurance of



\$17,859,003. This leaves \$20,167,130 in current unmet need.

The amount of Infrastructure unmet need is \$59,055,679.

Springfield's recovery effort must focus not only on economic recovery, but also neighborhood and economic revitalization, which is not captured in the above analysis. CDBG-DR funds must begin to address these unmet needs as well. Although Springfield has an estimated \$122,831,101 in unmet building, infrastructure and community facility needs, there is an urgent need to revitalize extremely poor neighborhoods hit by the June 2011 tornado, and to stimulate economic activity.

Springfield is focusing neighborhood recovery on the South End, Six Corners and Old Hill, neighborhoods which are made up predominantly of persons of color (each neighborhood is less than 25% white), and which have median household incomes of under \$25,000. The City will affirmatively further fair housing by targeting workforce training opportunities to residents of these neighborhoods and by improving conditions in these neighborhoods. Improvements include development of new housing for homeownership, roadway and sidewalk replacement, demolition of distressed housing, home repair, and purchase of buildings to meet neighborhood educational needs. The expectation is that the focused nature of these improvements will improve property values and spur further privately-funded improvements.

Overall Total Projected Budget from All Sources	This Report Period N/A	To Date \$22,010,864.76
Total Budget	\$35,226.38	\$22,010,864.76
Total Obligated	\$31,392.05	\$22,007,030.43
Total Funds Drawdown	\$296,396.86	\$12,791,628.10
Program Funds Drawdown	\$293,840.64	\$12,676,763.34
Program Income Drawdown	\$2,556.22	\$114,864.76
Program Income Received	\$2,556.22	\$114,864.76
Total Funds Expended	\$296,396.86	\$12,756,676.23
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		92.55%
Overall Benefit Percentage (Actual)		88.86%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$3,284,400.00	\$0.00
Limit on Admin/Planning	\$4,379,200.00	\$918,427.63
Limit on Admin	\$1,094,800.00	\$918,427.63
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$22,010,864.76

Overall Progress Narrative:

Rd1. Activity#1: Acquisition and Development for Homeownership. The City has been working to identify appropriate sites for the next RFP for these funds and anticipates continued progress within the next quarter.

Rd1. Activity#1(E): Acquisition and Development for Homeownership. This activity is an extension of an activity, Acquisition and Development for Homeownership, which was granted an expenditure extension deadline waiver, for financial purposes only.

Rd1. Activity#2: Removal of Blight. All demolition activities have been completed and the City has closed out this activity.

Rd1. Activity#3: Housing Repair. The City continues to work with four homeowners to move their loans to closing. The homeowners continue to obtain the necessary quotes from contractors and the City anticipates closing one of these four loans within the next quarter.

Rd1. Activity#3(E): Housing Repair. This activity is an extension of an activity, Housing Repair, which was



granted an expenditure extension deadline waiver, for financial purposes only.

Rd1. Activity#4: Replacement of Multi-Family Housing. The City submitted an amendment to HUD to move funds from this activity and it was approved.

Rd1. Activity#4(E): Replacement of Multi-Family Housing. This activity is an extension of an activity, Replacement of Multi-Family Housing, which was granted an expenditure extension deadline waiver, for financial purposes only. Rd1. Activity#5: Workforce Training. Training Resources of America and STCC have completed their training sessions. This activity is now closed.

Rd1. Activity#6: Business Recovery Loan Program. The City continues to manage the single loan that was made throughout the duration of this program and does not anticipate loans being made as funds have been reprogrammed to another acitvity.

Rd1. Activity#6(E): Business Recovery Loan Program. This activity is an extension of an activity, Business Recovery Loan Program, which was granted an expenditure extension deadline waiver, for financial purposes only. Rd1. Activity#7: Urban Renewal. All future work on the Marble Street and Central Street projects will be submitted under the newly created activity. This activity is now closed.

Rd1. Activity#8: Roadways and Sidewalks. Central Street - The design consultant has completed the projects engineering design, specifications, and construction estimate for the realignment and reconstruction of Central Street. Discussions remain ongoing between the City's Department of Public Works and the Springfield Water and Sewer Commission regarding the replacement of water mains and water service laterals associated with the construction of the project. Meets & bounds descriptions were prepared by Benesch necessary land takings needed for the project. The takings were subsequently approved by the City Council. Marble Street - The design consultant has completed the projects engineering design, specifications, construction estimate and required bid documents. Five formal bid submissions were received and the contract was awarded to Gagliarducci Construction Inc. The City is working with the contractor on two pre-construction issues 1) The removal and replacement of approximately 6 feet of material, in place, as a result of the remediation of asbestos contaminated soil. 2) Discovery of fencing on private property within temporary construction easements wihin limits of clearing and grubbing. The change orders are currently being processed by the City. The design consultant has completed 100.00% of its required tasks to date. Six Corners - The design consultant has completed the projects engineering design, specifications, and construction estimate for the reconstruction of the Six Corners intersection. Six formal bid submissions were received for the project, and the contract was awarded to Gagliarducci Construction Inc. The design consultant has competed 91.30% of its required tasks to date.

Rd1. Activity#8(E): Roadways and Sidewalks. This activity is an extension of an activity, Roadways and Sidewalks, which was granted an expenditure extension deadline waiver, for financial purposes only.

Rd1. Activity#9: Parks. All park construction has been completed and all funds have been expended. This activity is now closed.

Rd1. Activity#10: Schools. The City of Springfield has completed the acquisitions of the South End Middle School and the Parent and Community Engagement Center. This acitvity is now closed.

Rd1. Activity#11: City of Springfield - Administration. Expenditures for the administration of the CDBG-DR Grant both programmatic and fiscal. The Contract Reporting Template has been uploaded to the Administrations activity page.

Rd1. Activity#11(E): City of Springfield - Administration. This activity is an extension of an activity, City of Springfield - Administration, which was granted an expenditure extension deadline waiver, for financial purposes only.

Rd1. Activity#12: Historic Preservation. The City continues to work with the homeowners in order to move these two projects forward. The environmental review process has been completed. One homeowner is continuing to seek quotes from contractors, while the second homeowner has obtained all necessary quotes and the City anticipates moving to contract within the next quarter.

Rd1. Activity#12(E): Historic Preservation. This activity is an extension of an activity, Historic Preservation, which was granted an expenditure extension deadline waiver, for financial purposes only.

Rd1. Activity#13: Central and Marble St Acqu. & Infras. Impr.Marble Street Improvement Project: The City has paid out the final relocation claim for this project. Demolition of the former Marble Street Apartments and 9-11 Richelieu Place has been completed and the roadway constution portion of the project is currently underway and will continue through the next quarter.Central Street Project:The City has submitted the requested appraisals to the Commonwealth of Massachusetts and the National Park Service and anticipates receiving NPS approval within the next quarter. The City has obtained City Council approval and recorded the land takings for all properties, except the ones that are awaiting NPS



approval. The City anticipates tendering fair market value payments for acquired real estate to property owners within the next quarter. The City and its' relocation consultant have been working with occupants have the impacted business and anticipate continuing these efforts to identify new appropriate locations within the next quarter. Rd1. Activity#13(E): Central and Marble St Acqu. & Infras. Impr. This activity is an extension of an activity, Central and Marble St Acqu. & Infras. Impr., which was granted an expenditure extension dadlin aver, for financial purposes only.

Rd2. Activity#1: Acquisition and Development for Homeownership.The City has been working to identify appropriate sites for the next RFP for these funds and anticipates continued progress within the next quarter. Rd2. Activity#3: Housing Repair.The City continues to work with four homeowners to move their loans to closing. The homeowners continue to obtain the necessary quotes from contractors and the City anticipates closing one of these four loans within the next quarter.

Rd2. Activity#8: Roadways and Sidewalks.Central Street - The design consultant has completed the projects engineering design, specifications, and construction estimate for the realignment and reconstruction of Central Street. Discussions remain ongoing between the City's Department of Public Works and the Springfield Water and Sewer Commission regarding the replacement of water mains and water service laterals associated with the construction of the project. Meets & bounds descriptions were prepared by Benesch necessary land takings needed for the project. The takings were subsequently approved by the City Council. Marble Street - The design consultant has completed the projects engineering design, specifications, construction estimate and required bid documents. Five formal bid submissions were received and the contract was awarded to Gagliarducci Construction Inc. The City is working with the contractor on two pre-construction issues 1) The removal and replacement of approximately 6 feet of material, in place, as a result of the remediation of asbestos contaminated soil. 2) Discovery of fencing on private property within temporary construction easements within the limits of clearing and grubbing. The change orders are currently being processed by the City. The design consultant has completed 100.00% of its required tasks to date. Six Corners - The design consultant has completed the projects engineering design, specifications, and construction estimate for the reconstruction of the Six Corners intersection. Six formal bid submissions were received for the project, and the contract was awarded to Gagliarducci Construction Inc. The design consultant has competed 91.30% of its required tasks to date.

Rd2. Activity#11: City of Springfield - Administration. Expenditures for the administration of the CDBG-DR Grant both programmatic and fiscal.

Rd2. Activity#13: Central and Marble St Acqu. & Infras. Impr.Marble Street Improvement Project: The City has paid out the final relocation claim for this project. Demolition of the former Marble Street Apartments and 9-11 Richelieu Place has been completed and the roadway construction portion of the project is currently underway and will continue through the next quarter.Central Street Project:The City has submitted the requested appraisals to the Commonwealth of Massachusetts and the National Park Service and anticipates receiving NPS approval within the next quarter. The City has obtained City Council approval and recorded the land takings for all properties, except the ones that are awaiting NPS approval. The City anticipates tendering fair market value payments for acquired real estate to property owners within the next quarter. The City and its' relocation consultant have been working with occupants have the impacted business and anticipate continuing these efforts to identify new appropriate locations within the next quarter.

Rd2. Activity#14: Planning. Expenditures for the planning of the CDBG-DR Grant both programmatic and fiscal.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
Rd1-01, Administration	\$0.00	\$652,662.76	\$651,792.76
Rd1-01 (Ext), Administration (Ext)	\$0.00	\$40,278.56	\$40,278.56
Rd1-02, Housing	\$0.00	\$1,639,067.78	\$1,639,067.78
Rd1-02 (Ext), Housing (Ext)	\$8,457.10	\$1,719,325.09	\$341,254.72



Rd1-03, Economy	\$0.00	\$199,689.88	\$191,189.88
Rd1-03 (Ext), Economy (Ext)	\$0.00	\$105,118.97	\$105,118.97
Rd1-04, Infrastructure	\$0.00	\$7,056,169.27	\$7,055,539.27
Rd1-04 (Ext), Infrastructure (Ext)	\$39,886.96	\$2,605,996.23	\$1,690,899.65
Rd2-01, Administration	\$25,826.50	\$656,788.00	\$225,486.31
Rd2-02, Housing	\$0.00	\$774,397.22	\$0.00
Rd2-03, Infrastructure	\$219,670.08	\$6,561,371.00	\$736,135.44



Activities

Project # / Title: Rd1-01 / Administration

Grantee Activity Number:	Rd1-11-AD
Activity Title:	City of Springfield - Administration

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
Rd1-01	Administration
Projected Start Date:	Projected End Date:
12/13/2013	12/13/2018
Benefit Type: ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	City of Springfield2

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$652,662.76
Total Budget	\$0.00	\$652,662.76
Total Obligated	\$0.00	\$652,662.76
Total Funds Drawdown	\$0.00	\$652,662.76
Program Funds Drawdown	\$0.00	\$651,792.76
Program Income Drawdown	\$0.00	\$870.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$651,792.76
City of Springfield2	\$0.00	\$651,792.76
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Springfield2	Administration	Rd1-01 (Ext)	Rd1-11-AD (E)	City of Springfield - Administration (E)	General Account

Association Description:

This activity is an extension of activity City of Springfield - Administration for financial purposes only.

Activity Description:

Administrative costs associated with the CDBG-DR Grant. Programmatic and fiscal costs.



Location Description:

Administrative funds - City of Springfield

Activity Progress Narrative:

City of Springfield Administration. Expenditures for the administration of the CDBG-DR Grant both programmatic and fiscal.

Accomplishments Performance Measures No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other	Funding	Sources
other	i ununig	oources

US Department of Housing and Urban Development

Total Other Funding Sources

Activity Supporting Documents

Document Contract-Reporting 7.1.18-9.30.18.pdf

Project # / Title: Rd1-01 (Ext) / Administration (Ext)

Grantee Activity Number:	Rd1-11-AD (E)
Activity Title:	City of Springfield - Administration (E)

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
Rd1-01 (Ext)	Administration (Ext)
Projected Start Date:	Projected End Date:
11/30/2015	12/13/2018
Benefit Type:	Completed Activity Actual End Date:
()	

Amount

\$0.00

\$0.00



National Objective:

N/A

Responsible Organization:

City of Springfield2

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$40,278.56
Total Budget	\$0.00	\$40,278.56
Total Obligated	\$0.00	\$40,278.56
Total Funds Drawdown	\$0.00	\$40,278.56
Program Funds Drawdown	\$0.00	\$40,278.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$40,278.56
City of Springfield2	\$0.00	\$40,278.56
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is an extension of activity City of Springfield - Administration for financial purposes only.

Location Description:

Administrative funds - City of Springfield

Activity Progress Narrative:

This activity is an extension of an activity, City of Springfield - Administration, which was granted an expenditure extension deadline waiver, for financial purposes only.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



No Other Funding Sources Found Total Other Funding Sources

Grantee Activity Number:	Rd-01-UN
Activity Title:	Acquisition and Development for Homeownership

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
Rd1-02	Housing
Projected Start Date:	Projected End Date:
12/13/2013	12/13/2018
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	City of Springfield2

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$413,313.31
Total Budget	\$0.00	\$413,313.31
Total Obligated	\$0.00	\$413,313.31
Total Funds Drawdown	\$0.00	\$413,313.31
Program Funds Drawdown	\$0.00	\$413,313.31
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$413,313.31
City of Springfield2	\$0.00	\$413,313.31
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City will provide funds to qualified developers to acquire vacant lots and develop single-family homes on the lots. Request for proposals will be issued and will evaluate: Proposer History and Capacity;Project Feasibility; Achievement of Public Policy Goals; Readiness to Proceed; Direct Financial Benefit to the City; and Ability to Comply with CDBG-DR Requirements and Timelines.

Waiver: The City notes that the March 5, 2013 Federal Register notice (FR-5696-N-01) section VI paragraph 28 provides a waiver of the requirements of 42 U.S.C. § 5305(a) as necessary to allow: homeownership assistance with up to 120 percent of area median income; and new housing construction. The City intends to make use of this

waiver to carry out this activity.

Location Description:

Districts 1 and District 2 - Development will take place on vacant residential lots within the tornado-impacted neighborhoods of Six Corners, Old Hill, and the South End.

Activity Progress Narrative:

The City has been working to identify appropriate sites for the next RFP for these funds and anticipates continued progress within the next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
Rd1-02	Housing
Projected Start Date:	Projected End Date:
12/13/2013	12/13/2018
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	City of Sprinafield2

City of Springfield2

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$409,122.47
Total Budget	\$0.00	\$409,122.47
Total Obligated	\$0.00	\$409,122.47
Total Funds Drawdown	\$0.00	\$409,122.47
Program Funds Drawdown	\$0.00	\$409,122.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$409,122.47
City of Springfield2	\$0.00	\$409,122.47
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Springfield2	Rehabilitation/reconstru ction of residential structures	Rd1-02 (Ext)	Rd1-01-LMH (E)	Acquisition and Development of Homeownership (E)	General Account

Association Description:

This activity is an extension of activity Acquisiton and Development of Homeownership for financial purposes only.

Activity Description:

The City will provide funds to qualified developers to acquire vacant lots and develop single-family homes on the lots. Request for proposals will be issued and will evaluate: Proposer History and Capacity; Project Feasibility; Achievement of Public Policy Goals; Readiness to Proceed; Direct Financial Benefit to the City; and Ability to Comply with CDBG-DR Requirements and Timelines.

Waiver: The City notes that the March 5, 2013 Federal Register notice (FR-5696-N-01) section VI paragraph 28 provides a waiver of the requirements of 42 U.S.C. § 5305(a) as necessary to allow: homeownership assistance with



up to 120 percent of area median income; and new housing construction. The City intends to make use of this waiver to carry out this activity.

Location Description:

Districts 1 and District 2 - Development will take place on vacant residentail lots within the tornado-impacted neighborhoods of Six Corners, Old Hill, and the South End.

Activity Progress Narrative:

The City has been working to identify appropriate sites for the next RFP for these funds and anticipates continued progress within the next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
US Department of Housing and Urban Development	\$0.00
Total Other Funding Sources	\$0.00



Grantee Activity Number: Activity Title:

Activitiy Category:	Activity Status:
Clearance and Demolition	Under Way
Project Number:	Project Title:
Rd1-02	Housing
Projected Start Date:	Projected End Date:
02/01/2014	11/30/2015
Benefit Type: Area()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	City of Springfield2

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$815,932.00
Total Budget	\$0.00	\$815,932.00
Total Obligated	\$0.00	\$815,932.00
Total Funds Drawdown	\$0.00	\$815,932.00
Program Funds Drawdown	\$0.00	\$815,932.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$10,000.00
Total Funds Expended	\$0.00	\$815,932.00
City of Springfield2	\$0.00	\$815,932.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City will demolish blighted properties in tornado-impacted neighborhoods. The initial 12 properties have been identified and are either owned by the City through tax foreclosure or are subject to court orders allowing the city to demolish. The City will issue an RFP for contractors to undetake the demolition work.

Location Description:

12 structures all located in Districts 1 (Metro Center and South End) and District 2 (Six Corners, Old, Hill, Upper Hill and Forest Park).

Activity Progress Narrative:

All demolition activities have been completed and the City has closed out thid activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	20/12



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	18/20
# of Singlefamily Units	0	18/20

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Rd1-03-LMH

Hous	sina	Ron	air
TIOUS	лнч	IVCh	an

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number: Rd1-02

Projected Start Date:

12/13/2013

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status: Under Way Project Title: Housing Projected End Date: 12/13/2018 Completed Activity Actual End Date:

Responsible Organization: City of Springfield2

Overall Total Projected Budget from All Sources	Jul 1 thru Sep 30, 2018 N/A	To Date \$700.00
Total Budget	\$0.00	\$700.00
Total Obligated	\$0.00	\$700.00
Total Funds Drawdown	\$0.00	\$700.00
Program Funds Drawdown	\$0.00	\$700.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$700.00
City of Springfield2	\$0.00	\$700.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Springfield2	Rehabilitation/reconstru ction of residential structures	Rd1-02 (Ext)	Rd1-03-LMH (E)	Housing Repair (E)	General Account

Association Description:

This activity is an extension of activity Housing Repair for financial purposes only.

Activity Description:

The City will provide 0% interest forgiveable loans to homeowners to make repairs to tornado-related damages to their home. Homeowners whose primary residences sustained substantial, severe or major damage from the June 2011 tornado, and who have unmet rehabilitation needs are eligible to receive funding.

Location Description:

Home's eligible to receive funding for Housing Repair must have been located in one of the five most impacted and distressed neighborhoods effected by the June 2011 tornado. Those neighborhoods include the South End, Six Corners, Old Hill, East Forest Park and Sixteen Acres.



Activity Progress Narrative:

The City continues to work with four homeowners to move their loans to closing. The homeowners continue to obtain the necessary quotes from contractors and the City anticipates closing one of these four loans within the next quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3/10
	This Report Period	Cumulative Actual Total / Expected
		Cantalative Actual Fetal / Expected
	Total	Total
# of Housing Units		

Beneficiaries Performance Measures

	This Report Period		Cumulat	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/0	0/10	1/10	100.00
# Owner Households	0	0	0	1/0	0/10	1/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Rd1-04-LMH

Activitiy Category:	Activity Status:	
Construction of new replacement housing	Cancelled	
Project Number:	Project Title:	
Rd1-02	Housing	
Projected Start Date:	Projected End Date:	
12/13/2013	12/13/2018	
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	City of Springfield2	

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Springfield2	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Springfield2	Construction of new replacement housing	Rd1-02 (Ext)	Rd1-04-LMH (E)	Replacement of Multi- Family Housing (E)	General Account

Association Description:

This activity is an extension of activity Replacement of Multi-Family Housing for financial purposes only.

Activity Description:

The City will provide predevelopment and/or gap funding to developers of replacement multi-family affordable housing. MHA will receive \$100,000 for a fully funded project scheduled to begin construction in Spring 2014. The remainder of this allocation is to fund early-stage development costs for SHA and/or Hill Homes, neither of which has settled on a location or development plan for new units at this time. The City will use a waiver referenced in the March 5, 2013 Federal Register notice (FR-5696-N-01) section six, paragrpah 19 (a) (regarding one-for-one replacement requirements).

Location Description:



For replacement of affordable multi-family housing units that were located in Districts 1 and 2; these units were located in the following properties: MHA's Union Street Apartments; Hill Homes Cooperative Housing; and the SHA duplexes and the multifamily property at 425 Central Street. Although the destroyed units were located in Districts 1 and 2, the replacement units may be located on existing sites or elsewhere in the city.

Activity Progress Narrative:

The City submitted an amendment to HUD to move funds from this activity and it was approved.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Rd1-12-SB

Activitiy	Category:
-----------	-----------

Rehabilitation/reconstruction of residential structures

Project Number:

Rd1-02

Projected Start Date:

07/24/2015

Benefit Type: Direct (HouseHold)

National Objective:

Slums and Blight

Activity Status: Under Way Project Title: Housing Projected End Date: 12/13/2018 Completed Activity Actual End Date:

Responsible Organization: City of Springfield2

Overall Total Projected Budget from All Sources	Jul 1 thru Sep 30, 2018 N/A	To Date \$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Springfield2	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Springfield2	Rehabilitation/reconstru ction of residential structures	Rd1-02 (Ext)	Rd1-12-SB (E)	Historic Preservation (E)	General Account

Association Description:

This activity is an extension of activity Historic Preservation for financial purposes only.

Activity Description:

The City will establish a Historic Preservation Grant Program, which will provide \$200,000.00 to fund exterior improvements to historic properties which remain damaged as a result of the disaster.

Location Description:

Districts 1, 2 and 3.



Activity Progress Narrative:

The City continues to work with the homeowners in order to move these two projects forward. The environmental review process has been completed. One homeowner is continuing to seek quotes from contractors, while the second homeowner has obtained all necessary quotes and the City anticipates moving to contract within the next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: Rd1-02 (Ext) / He	ousing (Ext)
Grantee Activity Number: Rd	11-01-LMH (E)
Activity Title: Ac (E)	equisition and Development of Homeownership
Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
Rd1-02 (Ext)	Housing (Ext)
Projected Start Date:	Projected End Date:
11/30/2015	12/13/2018
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	City of Springfield2



Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,054,377.06
Total Budget	\$138,770.86	\$1,054,377.06
Total Obligated	\$134,936.53	\$1,050,542.73
Total Funds Drawdown	\$0.00	\$55,335.10
Program Funds Drawdown	\$0.00	\$55,335.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$72,332.04
Total Funds Expended	\$0.00	\$77,915.57
City of Springfield2	\$0.00	\$77,915.57
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is an extension of activity Acquisiton and Development of Homeownership for financial purposes only.

Location Description:

Districts 1 and District 2 - Development will take place on vacant residentail lots within the tornado-impacted neighborhoods of Six Corners, Old Hill, and the South End.

Activity Progress Narrative:

This activity is an extension of an activity, Acquisition and Development for Homeownership, which was granted an expenditure extension deadline waiver, for financial purposes only.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Activity Title:

Rd1-01-UN (E) Acquisition and Development for Homeownership (E)

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
Rd1-02 (Ext)	Housing (Ext)
Projected Start Date:	Projected End Date:
12/13/2013	12/31/2018
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Urgent Need	City of Springfield2

Overall Total Projected Budget from All Sources	Jul 1 thru Sep 30, 2018 N/A	To Date \$165,648.03
Total Budget	\$0.00	\$165,648.03
Total Obligated	\$0.00	\$165,648.03
Total Funds Drawdown	\$0.00	\$124,073.75
Program Funds Drawdown	\$0.00	\$124,073.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$124,073.75
City of Springfield2	\$0.00	\$124,073.75
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is an extension of activity Acquisiton and Development of Homeownership for financial purposes only.

Location Description:

Districts 1 and District 2 - Development will take place on vacant residentail lots within the tornado-impacted neighborhoods of Six Corners, Old Hill, and the South End.

Activity Progress Narrative:

This activity is an extension of an activity, Acquisition and Development for Homeownership, which was granted an expenditure extension deadline waiver, for financial purposes only.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number: Activity Title: Rd1-03-LMH (E) Housing Repair (E)

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Rd1-02 (Ext)

Projected Start Date:

11/30/2015

Benefit Type: Direct (HouseHold)

National Objective: Low/Mod

Activity Status: Under Way Project Title: Housing (Ext) Projected End Date: 12/13/2018 Completed Activity Actual End Date:

Responsible Organization: City of Springfield2

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$299,300.00
Total Budget	\$0.00	\$299,300.00
Total Obligated	\$0.00	\$299,300.00
Total Funds Drawdown	\$8,457.10	\$140,680.20
Program Funds Drawdown	\$8,457.10	\$136,845.87
Program Income Drawdown	\$0.00	\$3,834.33
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$8,457.10	\$140,680.20
City of Springfield2	\$8,457.10	\$140,680.20
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is an extension of activity Housing Repair for financial purposes only.

Location Description:

Home's eligible to receive funding for Housing Repair must have been located in one of the five most impacted and distressed neighborhoods effected by the June 2011 tornado. Those neighborhoods include the South End, Six Corners, Old Hill, East Forest Park and Sixteen Acres.

Activity Progress Narrative:

This activity is an extension of an activity, Housing Repair, which was granted an expenditure extension deadline waiver, for financial purposes only.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Rd1-04-LMH (E)

Activitiy Category:	Activity Status:
Construction of new replacement housing	Cancelled
Project Number:	Project Title:
Rd1-02 (Ext)	Housing (Ext)
Projected Start Date:	Projected End Date:
11/30/2015	12/13/2018
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	City of Springfield2

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Springfield2	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is an extension of activity Replacement of Multi-Family Housing for financial purposes only.

Location Description:

For replacement of affordable multi-family housing units that were located in Districts 1 and 2; these units were located in the following properties: MHA's Union Street Apartments; Hill Homes Cooperative Housing; and the SHA duplexes and the multifamily property at 425 Central Street. Although the destroyed units were located in Districts 1 and 2, the replacement units may be located on existing sites or elsewhere in the city.

Activity Progress Narrative:

This activity is an extension of an activity, Replacement of Multi-Family Housing, which was granted an expenditure extension deadline waiver, for financial purposes only.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





Rd1-12-SB (E)

Historic Preservation (E)

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Rd1-02 (Ext)

Projected Start Date:

11/30/2015

Benefit Type: Direct (HouseHold)

National Objective: Slums and Blight

Activity Status: Under Way Project Title: Housing (Ext) Projected End Date: 12/13/2018 Completed Activity Actual End Date:

Responsible Organization: City of Springfield2

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$0.00	\$25,000.00
Program Funds Drawdown	\$0.00	\$25,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$25,000.00
City of Springfield2	\$0.00	\$25,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is an extension of activity Historic Preservation for financial purposes only.

Location Description:

Districts 1, 2 and 3.

Activity Progress Narrative:

This activity is an extension of an activity, Historic Preservation, which was granted an expenditure extension deadline waiver, for financial purposes only.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

Project # / Title: Rd1-03 / Economy

Grantee Activity Number:	Rd1-05-LMC	
Activity Title:	Workforce Training	
Activitiy Category:	Activity Status:	
Public services	Completed	
Project Number:	Project Title:	
Rd1-03	Economy	
Projected Start Date:	Projected End Date:	
12/13/2013	12/31/2015	
Benefit Type: Direct(Person)	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	City of Springfield2	

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$146,254.66
Total Budget	\$0.00	\$146,254.66
Total Obligated	\$0.00	\$146,254.66
Total Funds Drawdown	\$0.00	\$146,254.66
Program Funds Drawdown	\$0.00	\$146,254.66
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$146,254.66
City of Springfield2	\$0.00	\$146,254.66



Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City, through its Department of Planning and Economic Development, will make funds available to service providers for workforce training activities to Springfield residents in the effected neighborhoods of the June 2011 tornado.

Location Description:

The City will seek providers that will target training of residents of effected neighborhoods for work reentry.

Activity Progress Narrative:

Training Resources of America and STCC have completed their training sessions. This activity is now closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	50/0	0/48	50/48	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
US Department of Housing and Urban Development	\$0.00
Total Other Funding Sources	\$0.00



Grantee Activity Number: Activity Title:

Activitiy Category:	Activity Status:
Econ. development or recovery activity that creates/retains	Under Way
Project Number:	Project Title:
Rd1-03	Economy
Projected Start Date:	Projected End Date:
12/13/2013	12/13/2018
Benefit Type: Area ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	City of Springfield2

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$9,798.97
Total Budget	\$0.00	\$9,798.97
Total Obligated	\$0.00	\$9,798.97
Total Funds Drawdown	\$0.00	\$9,798.97
Program Funds Drawdown	\$0.00	\$9,798.97
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$9,798.97
City of Springfield2	\$0.00	\$9,798.97
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Springfield2	Econ. development or recovery activity that creates/retains jobs	Rd1-03 (Ext)	Rd1-06-LMA (E)	Business Recovery Loan Program (E)	General Account

Association Description:

Activity Business Recovery Loan Prgraom (E) is an extension of the primary activity, Business Recovery Loan Program.

Activity Description:

The City, through its Department of Planning and Economic Development, will make funds available to small businesses to assist in recovery and business growth. Small Business and non-profits demonstrating the need for assistance and the opportunity for growth are eligible for the Business Recovery Loan Program.

Location Description:

The Business Recovery Loan Program is eligible to businesses in Districts 1 (South End), 2 (Old Hill and Six Corners) and 3 (Sixteen Acres and East Forest Park).



Activity Progress Narrative:

The City continues to manage the single loan that was made throughout the duration of this program and does not anticipate loans being made as funds have been re-programmed to another acitvity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	1/10

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Rd1-07-LMA

Redeve	opment
ILCUCVC	

Activitiy	Category:
-----------	-----------

Rehabilitation/reconstruction of a public improvement

Project Number: Rd1-03

Projected Start Date: 12/13/2013

Benefit Type: Area ()

National Objective: Low/Mod Activity Status: Completed Project Title: Economy Projected End Date: 12/31/2015 Completed Activity Actual End Date:

Responsible Organization: City of Springfield2

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$43,636.25
Total Budget	\$0.00	\$43,636.25
Total Obligated	\$0.00	\$43,636.25
Total Funds Drawdown	\$0.00	\$43,636.25
Program Funds Drawdown	\$0.00	\$35,136.25
Program Income Drawdown	\$0.00	\$8,500.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$35,136.25
City of Springfield2	\$0.00	\$35,136.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City, through its Department of Planning Economic Development, will undertake planning and initial implementation of redevelopment activities. The city will undertake an enhanced economic development and planning study of key locations where infrastructure and other dollars are planned, to best maximize investment and economic opportunity.

Location Description:

The City will undertake planning and initial implementation of redevelopment activities in District 2 (Old Hill and Six Corners).

Activity Progress Narrative:

All future work on the Marble Street and Central Street projects will be submitted under the newly created activity. This activity is now closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

Project # / Title: Rd1-03 (Ext) / Economy (Ext)

Grantee Activity Number:	Rd1-06-LMA (E)
Activity Title:	Business Recovery Loan Program (E)

Activitiy Category:	Activity Status:
Econ. development or recovery activity that creates/retains	Under Way
Project Number:	Project Title:
Rd1-03 (Ext)	Economy (Ext)
Projected Start Date:	Projected End Date:
11/30/2015	12/13/2018
Benefit Type: Area()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	City of Springfield2

Overall Total Projected Budget from All Sources	Jul 1 thru Sep 30, 2018 N/A	To Date \$105,118.97
Total Budget	\$0.00	\$105,118.97
Total Obligated	\$0.00	\$105,118.97
Total Funds Drawdown	\$0.00	\$105,118.97
Program Funds Drawdown	\$0.00	\$105,118.97
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$2,556.22	\$32,532.72
Total Funds Expended	\$0.00	\$105,118.97



City of Springfield2	\$0.00	\$105,118.97
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is an extension of activity Business Recovery Loan Program for financial purposes only.

Location Description:

The Business Recovery Loan Program is eligible to businesses in Districts 1 (South End), 2 (Old Hill and Six Corners) and 3 (Sixteen Acres and East Forest Park).

Activity Progress Narrative:

This activity is an extension of an activity, Business Recovery Loan Program, which was granted an expenditure extension deadline waiver, for financial purposes only.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

Project # / Title: Rd1-04 / Infrastructure

Grantee Activity Number:	Rd1-08-LMA
Activity Title:	Roadways and Sidewalks

Activity Status:



Rehabilitation/reconstruction of a public improvement	Under Way
Project Number:	Project Title:
Rd1-04	Infrastructure
Projected Start Date:	Projected End Date:
12/13/2013	12/13/2018
Benefit Type: Area()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	City of Springfield2

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$2,920,366.77
Total Budget	\$0.00	\$2,920,366.77
Total Obligated	\$0.00	\$2,920,366.77
Total Funds Drawdown	\$0.00	\$2,920,366.77
Program Funds Drawdown	\$0.00	\$2,920,366.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,920,366.77
City of Springfield2	\$0.00	\$2,920,366.77
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Springfield2	Rehabilitation/reconstru ction of a public improvement	Rd1-04 (Ext)	Rd1-08-LMA (E)	Roadways and Sidewalks (E)	General Account

Association Description:

This activity is an extension of activity Roadways and Sidewalks for financial purposes only.

Activity Description:

The City, through its Department of Public Works, will undertake roadways designs, reconstruction, repaving, streetscaping and replacement of sidewalks in tornado-impacted neighborhoods. The three designs include Central Street, Marble Street and Six Corners intersection.

Location Description:

Roadways and sidewalks located in District 1 (Metro Center and South End) and District 2 (Six Corners, Old Hill, Upper Hill and Forest Park).

Activity Progress Narrative:

Central Street – The design consultant has completed the projects engineering design, specifications, and construction estimate for the realignment and reconstruction of Central Street. Discussions remain ongoing between the City's Department of Public Works and the Springfield Water and Sewer Commission regarding the replacement of water mains and water service laterals associated with the construction of the project. Meets & bounds descriptions were prepared by Benesch necessary land takings needed for the project. The takings were subsequently approved by the City Council. Marble Street - The design consultant has completed the projects engineering design, specifications, construction estimate and required bid documents. Five formal bid submissions were received and the contract was awarded to Gagliarducci Construction Inc. The City is working with the contractor on two pre-construction issues 1) The removal and replacement of approximately 6 feet of material, in place, as a result of the remediation of asbestos contaminated soil. 2) Discovery of fencing on private property within temporary construction easements within the limits of clearing and grubbing. The change orders are currently being processed by the City. The design consultant has completed 100.00% of its required tasks to date. Six Corners - The design consultant has completed the project, and the contract was awarded to Gagliarducci Construction Inc. The design consultant has completed 100.00% of its required tasks to date. Six Corners - The design consultant has completed the project, and the contract was awarded to Gagliarducci Construction Inc. The design consultant has completed for the project, and the contract was awarded to Gagliarducci Construction Inc. The design consultant has completed 100.00% of its required tasks to date. Six Corners - The design consultant has completed to the project, and the contract was awarded to Gagliarducci Construction Inc. The design consultant has completed 91.30% of its required tasks to date.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/56000

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number: Rd1-09-UN

Activity Title:

Parks

Activitiy Category:
Rehabilitation/reconstruction of public facilities
Project Number:

Rd1-04

Projected Start Date:

12/13/2013

Benefit Type: Area ()

National Objective: Urgent Need

Activity Status: Completed Project Title: Infrastructure Projected End Date: 11/30/2015 Completed Activity Actual End Date:

Responsible Organization: City of Springfield2

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$760,000.00
Total Budget	\$0.00	\$760,000.00
Total Obligated	\$0.00	\$760,000.00
Total Funds Drawdown	\$0.00	\$760,000.00
Program Funds Drawdown	\$0.00	\$759,370.00
Program Income Drawdown	\$0.00	\$630.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$759,370.00
City of Springfield2	\$0.00	\$759,370.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City through its Park and Recreational Management Department will fund park reconstruction and improvements at Nathan Bill Park. This park was damaged during the June 2011 tornado. The city has completed schematic design for the park and will be preparing final design and bid specifications. The Park Department will bid the park reconstruction in early spring with construction set to begin in June 2014 and completed by spring of 2015.

Location Description:

District 3 - East Forest Park - Plumtree Road

Activity Progress Narrative:

All park construction has been completed and all funds have been expended. This activity is now closed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Rd1-10-LMA

Activitiy Category:	Activity Status:
Acquisition - general	Completed
Project Number:	Project Title:
Rd1-04	Infrastructure
Projected Start Date:	Projected End Date:
12/13/2013	06/30/2014
Benefit Type: Area()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	City of Springfield2

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$3,375,802.50
Total Budget	\$0.00	\$3,375,802.50
Total Obligated	\$0.00	\$3,375,802.50
Total Funds Drawdown	\$0.00	\$3,375,802.50
Program Funds Drawdown	\$0.00	\$3,375,802.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,375,802.50
City of Springfield2	\$0.00	\$3,375,802.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Springfield will purchase two intact and undamaged school buildings located in the tornado zone, in order to assure the continuation and better functioning of two crucial educational factilites and meet needs for classroom space. This will allow the South End Middle School to remain in District 1 as a crucial anchor institution for revitalization and provide a suitable permanent home in District 2 for The Parent and Community Engagement Center (PACE) and the Parent Academy which brings important educational support resources to the City and by locating in District 2, makes these resourced easily accessible to the very low-imcome residents of this district.

Location Description:

District 1 - South End - 36 Margaret Street Springfield and District 2 - Six Corners and Old Hill - 91 School Street Springfield

Activity Progress Narrative:

The City of Springfield has completed the acquisitions of the South End Middle School and the Parent and Community Engagement Center. This acitvity is now closed.

Accomplishments Performance Measures

This Report Period Total Cumulative Actual Total / Expected Total



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number: Activity Title:

Activitiy Category:	Activity Status:
Acquisition, construction, reconstruction of public facilities	Under Way
Project Number:	Project Title:
Rd1-04	Infrastructure
Projected Start Date:	Projected End Date:
10/08/2015	12/13/2018
Benefit Type: Area ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	City of Springfield2

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Springfield2	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Springfield2	Acquisition, construction,reconstructi on of public facilities	Rd1-04 (Ext)	Rd1-13-LMA (E)	Central & Marble St Acqu & Infra. Impr. (E)	General Account

Association Description:

This activity is an extension of activity Central & Marble St Acqu & Infras. Impr. for financial purposes only.

Activity Description:

The City, through its Office of Disaster Recovery and Compliance, will acquire and demolish property along the Central Street Corridor, which is necessary for expansion of infrastructure and expansion of Ruth Elizabeth Park, both of which were directly impacted by the June 1, 2011 tornado.

Additionally, the City will acquire property within the South End for the purpose of expanding existing road infrastructure, and additional land for the new South End Community Center, both of which were directly impacted by the June 1, 2011 tornado.



Location Description:

Districts 1 and 2.

Activity Progress Narrative:

Marble Street Improvement Project: The City has paid out the final relocation claim for this project. Demolition of the former Marble Street Apartments and 9-11 Richelieu Place has been completed and the roadway construction portion of the project is currently underway and will continue through the next quarter.Central Street Project: The City has submitted the requested appraisals to the Commonwealth of Massachusetts and the National Park Service and anticipates receiving NPS approval within the next quarter. The City has obtained City Council approval and recorded the land takings for all properties, except the ones that are awaiting NPS approval. The City anticipates tendering fair market value payments for acquired real estate to property owners within the next quarter. The City and its' relocation consultant have been working with occupants have the impacted business and anticipate continuing these efforts to identify new appropriate locations within the next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

Project # / Title: Rd1-04 (Ext) / Infrastructure (Ext)

Grantee Activity Number:	Rd1-08-LMA (E)
Activity Title:	Roadways and Sidewalks (E)

Activitiy Category: Rehabilitation/reconstruction of a public improvement Project Number: Rd1-04 (Ext) Projected Start Date: Activity Status: Under Way Project Title: Infrastructure (Ext) Projected End Date:



11/30/201512/13/2018Benefit Type:
Area ()Completed Activity Actual End Date:
Parea Completed Activity Actual End Date:
Completed Activity Act

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,149,633.23
Total Budget	\$0.00	\$1,149,633.23
Total Obligated	\$0.00	\$1,149,633.23
Total Funds Drawdown	\$39,886.96	\$333,010.86
Program Funds Drawdown	\$39,886.96	\$289,438.43
Program Income Drawdown	\$0.00	\$43,572.43
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$39,886.96	\$327,936.19
City of Springfield2	\$39,886.96	\$327,936.19
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is an extension of activity Roadways and Sidewalks for financial purposes only.

Location Description:

Roadways and sidewalks located in District 1 (Metro Center and South End) and District 2 (Six Corners, Old Hill, Upper Hill and Forest Park).

Activity Progress Narrative:

This activity is an extension of an activity, Roadways and Sidewalks, which was granted an expenditure extension deadline waiver, for financial purposes only.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/56000

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title: Rd1-13-LMA (E) Central & Marble St Acqu & Infra. Impr. (E)

Activitiy Category:	Activity Status:
Acquisition, construction, reconstruction of public facilities	Under Way
Project Number:	Project Title:
Rd1-04 (Ext)	Infrastructure (Ext)
Projected Start Date:	Projected End Date:
11/30/2015	12/13/2018
Benefit Type: Area ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	City of Springfield2

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,456,363.00
Total Budget	\$0.00	\$1,456,363.00
Total Obligated	\$0.00	\$1,456,363.00
Total Funds Drawdown	\$0.00	\$1,456,363.00
Program Funds Drawdown	\$0.00	\$1,401,461.22
Program Income Drawdown	\$0.00	\$54,901.78
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,413,905.33
City of Springfield2	\$0.00	\$1,413,905.33
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is an extension of activity Central & Marble St Acqu & Infras. Impr. for financial purposes only.

Location Description:

Districts 1 and 2.

Activity Progress Narrative:

This activity is an extension of an activity, Central and Marble St Acqu. & Infras. Impr., which was granted an expenditure extension deadline waiver, for financial purposes only.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

Project # / Title: Rd2-01 / Administration

Grantee Activity Number:	Rd2-11-AD
Activity Title:	City of Springfield - Administration

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
Rd2-01	Administration
Projected Start Date:	Projected End Date:
12/13/2013	05/26/2019
Benefit Type:	Completed Activity Actual End Date:
()	
National Objective:	Responsible Organization:
N/A	City of Springfield2

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$406,788.00
Total Budget	\$0.00	\$406,788.00
Total Obligated	\$0.00	\$406,788.00
Total Funds Drawdown	\$25,826.50	\$225,486.31
Program Funds Drawdown	\$25,826.50	\$225,486.31
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$25,826.50	\$225,486.31
City of Springfield2	\$25,826.50	\$225,486.31



Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Administrative costs associated with the CDBG-DR Grant. Programmatic and fiscal costs.

Location Description:

Administrative funds - City of Springfield.

Activity Progress Narrative:

Expenditures for the administration of the CDBG-DR Grant both programmatic and fiscal. The Contract Reporting Template has been uploaded to the Administrations activity page.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Rd2-14-AD Planning **Activity Title: Activitiy Category: Activity Status:** Planning Under Way **Project Number: Project Title:** Rd2-01 Administration **Projected Start Date: Projected End Date:** 12/13/2013 05/26/2019 **Completed Activity Actual End Date: Benefit Type:** Area () National Objective: **Responsible Organization:** N/A City of Springfield2

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Springfield2	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Planning funds for the implementation of the CDBG-DR grant.

Location Description:

Planning funds - City of Springfield.

Activity Progress Narrative:

Expenditures for the planning of the CDBG-DR Grant both programmatic and fiscal.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

Project # / Title: Rd2-02 / Housing

Grantee Activity Number:	Rd2-01-LMH
Activity Title:	Acquisition and Development for Homeownership

Activitiy Category:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
Rd2-02	Housing
Projected Start Date:	Projected End Date:
12/13/2013	05/26/2019
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	City of Springfield2

Overall Total Projected Budget from All Sources Total Budget Total Obligated	Jul 1 thru Sep 30, 2018 N/A (\$91,100.37) (\$91,100.37)	To Date \$609,397.22 \$609,397.22 \$609,397.22
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown Program Income Drawdown	\$0.00 \$0.00	\$0.00 \$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00



City of Springfield2	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City will provide funds to qualified developers to acquire vacant lots and develop single-family homes on the lots. Request for proposals will be issued and will evaluate: Proposer History and Capacity;Project Feasibility; Achievement of Public Policy Goals; Readiness to Proceed; Direct Financial Benefit to the City; and Ability to Comply with CDBG-DR Requirements and Timelines.

Waiver: The City notes that the March 5, 2013 Federal Register notice (FR-5696-N-01) section VI paragraph 28 provides a waiver of the requirements of 42 U.S.C. § 5305(a) as necessary to allow: homeownership assistance with up to 120 percent of area median income; and new housing construction. The City intends to make use of this waiver to carry out this activity.

Location Description:

District 1 and 2. Development will take place on vacant residential lots within the tornado impacted neighborhoods of Six Corners, Old Hill and the South End.

Activity Progress Narrative:

The City has been working to identify appropriate sites for the next RFP for these funds and anticipates continued progress within the next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Rd2-03-LMH

Housing Repair

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number: Rd2-02

Projected Start Date:

12/13/2013

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status: Under Way Project Title: Housing Projected End Date: 05/26/2019 Completed Activity Actual End Date:

Responsible Organization: City of Springfield2

Overall Total Projected Budget from All Sources	Jul 1 thru Sep 30, 2018 N/A	To Date \$165,000.00
Total Budget	(\$12,444.11)	\$165,000.00
Total Obligated	(\$12,444.11)	\$165,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Springfield2	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City will provide 0% interest forgiveable loans to homeowners to make repairs to tornado-related damages to their home. Homeowners whose primary residences sustained substantial, severe or major damage from the June 2011 tornado, and who have unmet rehabilitation needs are eligible to receive funding.

Location Description:

Home's eligible to receive funding for Housing Repair must have been located in one of the five most impacted and distressed neighborhoods effected by the June 2011 tornado. Those neighborhoods include the South End, Six Corners, Old Hill, East Forest Park and Sixteen Acres.

Activity Progress Narrative:

. The City continues to work with four homeowners to move their loans to closing. The homeowners continue to obtain the necessary quotes from contractors and the City anticipates closing one of these four loans within the next quarter.





Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

Project # / Title: Rd2-03 / Infrastructure

Grantee Activity Number:	Rd2-08-LMA	
Activity Title:	Roadways and Sidewalks	
Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of a public improv	ement Under Way	
Project Number:	Project Title:	
Rd2-03	Infrastructure	
Projected Start Date:	Projected End Date:	
10/08/2015	05/26/2019	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	City of Springfield2	

Overall Total Projected Budget from All Sources	Jul 1 thru Sep 30, 2018 N/A	To Date \$3,639,057.00
Total Budget	\$0.00	\$3,639,057.00
Total Obligated	\$0.00	\$3,639,057.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Springfield2	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City, through its Department of Public Works, will undertake roadways designs, reconstruction, repaving, streetscaping and replacement of sidewalks in Six Corners (Central Street) and the South End (Marble Street).

Location Description:

Roadways and Sidewalks located in District 1 (South End) and District 2 (Six Corners).

Activity Progress Narrative:

Central Street – The design consultant has completed the projects engineering design, specifications, and construction estimate for the realignment and reconstruction of Central Street. Discussions remain ongoing between the City's Department of Public Works and the Springfield Water and Sewer Commission regarding the replacement of water mains and water service laterals associated with the construction of the project. Meets & bounds descriptions were prepared by Benesch necessary land takings needed for the project. The takings were subsequently approved by the City Council. Marble Street - The design consultant has completed the projects engineering design, specifications, construction estimate and required bid documents. Five formal bid submissions were received and the contract was awarded to Gagliarducci Construction Inc. The City is working with the contractor on two pre-construction issues 1) The removal and replacement of approximately 6 feet of material, in place, as a result of the remediation of asbestos contaminated soil. 2) Discovery of fencing on private property within temporary construction easements within the limits of clearing and grubbing. The change orders are currently being processed by the City. The design consultant has completed 100.00% of its required tasks to date. Six Corners - The design consultant has completed the project, and the contract was awarded to Gagliarducci Construction Inc. The design consultant has completed 100.00% of its required tasks to date. Six Corners - The design consultant has completed the project, and the contract was awarded to Gagliarducci Construction Inc. The design consultant has completed for the project, and the contract was awarded to Gagliarducci Construction Inc. The design consultant has completed 100.00% of its required tasks to date. Six Corners - The design consultant has completed the project, and the contract was awarded to Gagliarducci Construction Inc. The design consultant has completed 91.30% of its required tasks to date.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/10824

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

US Department of Housing and Urban Development

Total Other Funding Sources



 $\langle \mathbf{A} \rangle$



Amount

\$0.00

\$0.00

Activitiy Category:	Activity Status:
Acquisition, construction, reconstruction of public facilities	Under Way
Project Number:	Project Title:
Rd2-03	Infrastructure
Projected Start Date:	Projected End Date:
10/08/2015	05/26/2019
Benefit Type: Area()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	City of Springfield2

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$2,922,314.00
Total Budget	\$0.00	\$2,922,314.00
Total Obligated	\$0.00	\$2,922,314.00
Total Funds Drawdown	\$222,226.30	\$738,691.66
Program Funds Drawdown	\$219,670.08	\$736,135.44
Program Income Drawdown	\$2,556.22	\$2,556.22
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$222,226.30	\$738,691.66
City of Springfield2	\$222,226.30	\$738,691.66
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City, through its Office of Disaster Recovery and Compliance, will acquire and demolish property along the Central Street Corridor, which is necessary for expansion of infrastructure and expansion of Ruth Elizabeth Park, both of which were directly impacted by the June 1, 2011 tornado.

Additionally, the City will acquire property within the South End for the purpose of expanding existing road infrastructure, and additional land for the new South End Community Center, both of which were directly impacted by the June 1, 2011 tornado.

Location Description:

District 1 and 2

Activity Progress Narrative:

Marble Street Improvement Project: The City has paid out the final relocation claim for this project. Demolition of the former Marble Street Apartments and 9-11 Richelieu Place has been completed and the roadway construction portion of the project is currently underway and will continue through the next guarter. Central Street Project: The City has submitted the requested appraisals to the Commonwealth of Massachusetts and the National Park Service and anticipates receiving NPS approval within the next quarter. The City has obtained City Council approval and recorded the land takings for all properties, except the ones that are awaiting NPS approval. The City anticipates tendering fair market value payments for acquired real estate to property owners within the next quarter. The City and its' relocation consultant have been working with occupants have the impacted business and anticipate



continuing these efforts to identify new appropriate locations within the next quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/3

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

US Department of Housing and Urban Development

Total Other Funding Sources

Amount

\$0.00

\$0.00

