Grantee: Springfield, MA

Grant: B-13-MS-25-0001

January 1, 2015 thru March 31, 2015 Performance Report





Grant Number: B-13-MS-25-0001	Obligation Date:	Award Date:
Grantee Name: Springfield, MA	Contract End Date:	Review by HUD: Reviewed and Approved
Grant Award Amount: \$21,896,000.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$13,906,000.00	Estimated PI/RL Funds:	
Total Budgate		

Total Budget: \$21,896,000.00

Disasters:

Declaration Number

FEMA-1959-MA

Narratives

Disaster Damage:

The City of Springfield was dramatically impacted by multiple Presidentially-Declared Disasters in 2011, the most severe of which was a June 1, 2011 F3 tornado. The tornado ripped through the downtown areas of Springfield and cut a mile swath through several neighborhoods, finally exiting the City limits through the East Forest Park and Sixteen Acres Neighborhoods. Current estimates of damage from this disaster exceed \$170 million.

In addition to the tornado, in 2011 the City endured two disastrous snow storms, the worst of which was a surprise October Nor&rsquoEaster that caused approximately \$30 million in damages and recovery costs. In addition, the City also received another Presidential Disaster Declaration for damages caused by Hurricane Irene.

While the tornado&rsquos path encompassed portions of eight neighborhoods, the vast majority of residential damage took place in just five: South End, Six Corners, Old Hill, East Forest Park, and Sixteen Acres. Following the tornado, the City grouped the tornado-impacted neighborhoods into three districts, each of which has different characteristics and needs. District 1 is Metro Center and the South End, District 2 is Six Corners, Old Hill, Upper Hill, and Forest Park, and the third District is East Forest Park and Sixteen Acres. District 1: Metro Center and South End

The Metro Center and South End neighborhoods include a combination of commercial and residential uses, and over 90% of housing units are renter-occupied. In the South End and Metro Center, 30 structures with 242 housing units were condemned following the tornado. Ninety-nine housing units were destroyed. The building housing the South End Community Center and the Zanetti School building were badly damaged. A major mixed-use property at 979 Main Street was destroyed and a number of retail buildings along Main Street also suffered extensive damage. Severely damaged commercial property included the administrative offices and a child care site for Square One, an early childhood learning center.

District 2: Six Corners, Old Hill, Upper Hill and Forest Park

The majority of tornado damage in District 2 took place in the Six Corners and Old Hill neighborhoods. The primary location of damage in the Upper Hill neighborhood was located on the campus of Springfield College, where a dormitory was severely damaged and mature trees were toppled. A small number of homes and businesses on the edge of Forest Park were also damaged.

District 3: East Forest Park and Sixteen Acres

In the East Forest Park and Sixteen Acres neighborhoods, 146 single-family homes were condemned following the tornado. Fifty-six were destroyed. East Forest Park also experienced extensive damage to the Mary Dryden Elementary School and Cathedral High School, a local parochial school. The neighborhood, which includes areas of natural resources, lost extensive amounts of trees and sustained damages to parks and open space.

Recovery Needs:

At two years post-tornado, the City has witnessed the uneven recovery that has taken place: middle-class homeowner neighborhoods have been substantially rebuilt with homeowners insurance payments, while neighborhoods that were in distress prior to the tornado have experienced further abandonment and delay in recovery. The City intends to use CDBG-DR funds not only to address lingering individual disaster recovery needs, but also to revitalize the distressed neighborhoods that are slow to recover.

The City estimates the total amount of housing damage is \$70,755,000. The total amount of insurance claims plus SBA loans paid out is estimated to be \$27,146,708. The remaining total unmet housing need is \$43,608,292

Springfield businesses sustained an estimated \$40,781,633 in total commercial loss and interrupted business operations. In total, \$20,614,503 of recovery funds has been disbursed, including SBA loans of \$2,755,500 and commercial insurance of \$17,859,003. This leaves \$20,167,130 in current unmet need.



The amount of Infrastructure unmet need is \$59,055,679.

Springfield&rsquos recovery effort must focus not only on economic recovery, but also neighborhood and economic revitalization, which is not captured in the above analysis. CDBG-DR funds must begin to address these unmet needs as well. Although Springfield has an estimated \$122,831,101 in unmet building, infrastructure and community facility needs, there is an urgent need to revitalize extremely poor neighborhoods hit by the June 2011 tornado, and to stimulate economic activity.

Springfield is focusing neighborhood recovery on the South End, Six Corners and Old Hill, neighborhoods which are made up predominantly of persons of color (each neighborhood is less than 25% white), and which have median household incomes of under \$25,000. The City will affirmatively further fair housing by targeting workforce training opportunities to residents of these neighborhoods and by improving conditions in these neighborhoods. Improvements include development of new housing for homeownership, roadway and sidewalk replacement, demolition of distressed housing, home repair, and purchase of buildings to meet neighborhood educational needs. The expectation is that the focused nature of these improvements will improve property values and spur further privately-funded improvements.

Overall Total Projected Budget from All Sources	This Report Period N/A	To Date \$13,906,000.00
Total Budget	\$0.00	\$13,906,000.00
Total Obligated	\$500,000.00	\$12,856,000.00
Total Funds Drawdown	\$628,476.04	\$6,998,722.63
Program Funds Drawdown	\$628,476.04	\$6,998,722.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$628,476.04	\$6,998,722.63
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		96.00%
Overall Benefit Percentage (Actual)		95.87%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$3,284,400.00	\$0.00
Limit on Admin/Planning	\$4,379,200.00	\$367,817.69
Limit on State Admin	\$0.00	\$367,817.69

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$10,948,000.00	\$12,870,000.00

Overall Progress Narrative:

Activity 1: Acquisition and Development for Homeownership. Construction on the VIVA Development properties is underway. The City anticipates construction on the North End Housing Initiative project to begin next quarter. The budget and redevelopment of the Springfield Neighborhood Housing Services projects have been finalized and we anticipate the developer agreement to be signed and construction to begin next quarter.

Activity 2: Removal of Blight. The City has completed demolition of NS Allen Street, 727-729 Main Street, 11-15



Pine Street and 43 Queen Street. The City has gone to contract on and anticipates the demolition of 59-61 Avon Place, 15 Pine Street Court, 158-162 Rifle Street and 116 Walnut Street to be completed within the next quarter. Activity 3: Housing Repair. The City has begun accepting and reviewing applications. The City has received a total of six applications that are currently under review and anticipates loans beginning to be paid out within the next quarter.

Activity 4: Replacement of Multi-Family Housing. The Springfield Housing Authority has created a plan for reconstruction of the tornado impacted units and has submitted a request for \$300,000.00 in CDBG-DR funds. SHA anticipates that they could potentially complete construction of four of the units by December 2015. The City is evaluating this request and is initiating the environmental review process. Hill Homes continues to work with their selected developer to create the development plan and budget. This process is ongoing.

Activity 5: Workforce Training. Springfield Technical Community College will complete its first training session with eleven students next quarter. STCC will begin a second training session next quarter as well. Training Resources of America currently has a training program underway that has seven students and it will continue its training programs in the next quarter. Old Window Workshop has determined that they will not move forward with its programs and the City will reallocate funding.

Activity 6: Business Recovery Loan Program. The sub-recipient Common Capital is currently assisting four potential applicants with the submittal of its applications for review.

Activity 7: Urban Renewal. Phase I and II environmental assessments are underway. Central Street appraisal contracts have been finalized and appraisal inspections are ongoing. The City has applied for and received its Relocation Advisory Designation. The City has notified and met with all property owners regarding potential land takings. The City antipiates the contracts for the South End appraisals to be finalized within the next quarter and Central Street appraisals and environmental assessments to be complete within the next quarter and for the land taking/ negotiation process to begin.

Activity 8: Roadways and Sidewalks. The City through its Department of Public Works has inspected each roadway that has been paved under the construction contract. Upgrading of street signs is the sole remaining item on the construction contract and is anticipated to be completed within the next quarter.

Activity 9: Parks. Due to the winter season, construction was not able to begin this quarter. Items to be completed early within the next quarter are sidewalks surrounding the splash pad, installation of water line for splash pad and a stone dust path along the perimeter. The City anticipates almost all construction of the park to be almost entirely completed within the next quarter.

Activity 10: Schools. The City of Springfield has completed the acquisitions of the South End Middle School and the Parent and Community Engagement Center. This activity is now closed.

Activity 11 (Rd1-11-AD): City of Springfield - Administration. The Contract Reporting Template has been uploaded to the Administration's activity page.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
Rd1-01, Administration	\$70,511.13	\$500,000.00	\$367,817.69
Rd1-02, Housing	\$117,273.75	\$2,850,000.00	\$337,206.25
Rd1-03, Economy	\$3,800.00	\$1,250,000.00	\$3,800.00
Rd1-04, Infrastruction	\$436,891.16	\$9,306,000.00	\$6,289,898.69



Activities

Project # / Title: Rd1-01 / Administration

Grantee Activity Number:Rd1-11-ADActivity Title:City of Springfield - Administration

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
Rd1-01	Administration
Projected Start Date:	Projected End Date:
12/13/2013	12/12/2015
Benefit Type: ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
N/A	City of Springfield2

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$70,511.13	\$367,817.69
Program Funds Drawdown	\$70,511.13	\$367,817.69
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$70,511.13	\$367,817.69
City of Springfield2	\$70,511.13	\$367,817.69
Match Contributed	\$0.00	\$0.00

Activity Description:

Administrative costs associated with the CDBG-DR Grant. Programmatic and fiscal costs.

Location Description:

Administrative funds - City of Springfield

Activity Progress Narrative:

Expenditures for the administration of the CDBG-DR Grant both programmatic and fiscal.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other	Funding	Sources
Other	runuing	Sources

Other Funding Sources	Amount
US Department of Housing and Urban Development	\$0.00
Total Other Funding Sources	\$0.00

Activity Supporting Documents

Document Name: Contract-Reporting-Template.xlsx

Project # / Title: Rd1-02 / Housing

Grantee Activity Number:	Rd1-01-LMH
Activity Title:	Acquisition and Development of Homeownership

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
Rd1-02	Housing
Projected Start Date:	Projected End Date:
12/13/2013	12/12/2015
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	City of Springfield2

Overall Total Projected Budget from All Sources Total Budget

Jan 1 thru Mar 31, 2015 N/A \$0.00

To Date \$1,450,000.00 \$1,450,000.00



Total Obligated	\$0.00	\$1,450,000.00
Total Funds Drawdown	\$99,000.00	\$102,800.00
Program Funds Drawdown	\$99,000.00	\$102,800.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$99,000.00	\$102,800.00
City of Springfield2	\$99,000.00	\$102,800.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City will provide funds to qualified developers to acquire vacant lots and develop single-family homes on the lots. Request for proposals will be issued and will evaluate: Proposer History and Capacity;Project Feasibility; Achievement of Public Policy Goals; Readiness to Proceed; Direct Financial Benefit to the City; and Ability to Comply with CDBG-DR Requirements and Timelines.

Waiver: The City notes that the March 5, 2013 Federal Register notice (FR-5696-N-01) section VI paragraph 28 provides a waiver of the requirements of 42 U.S.C. § 5305(a) as necessary to allow: homeownership assistance with up to 120 percent of area median income; and new housing construction. The City intends to make use of this waiver to carry out this activity.

Location Description:

Districts 1 and District 2 - Development will take place on vacant residentail lots within the tornado-impacted neighborhoods of Six Corners, Old Hill, and the South End.

Activity Progress Narrative:

Construction on the VIVA Development properties is underway. The City anticipates construction on the North End Housing Initiative project to begin next quarter. The budget and redevelopment of the Springfield Neighborhood Housing Services projects have been finalized and we anticipate the developer agreement to be signed and construction to begin next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

US Department of Housing and Urban Development

Total Other Funding Sources



Amount \$0.00

\$0.00



Activitiy Category:	Activity Status:
Clearance and Demolition	Under Way
Project Number:	Project Title:
Rd1-02	Housing
Projected Start Date:	Projected End Date:
02/01/2014	11/30/2015
Benefit Type: Area()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	City of Springfield2

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$600,000.00
Total Budget	\$0.00	\$600,000.00
Total Obligated	\$0.00	\$600,000.00
Total Funds Drawdown	\$18,273.75	\$234,406.25
Program Funds Drawdown	\$18,273.75	\$234,406.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$18,273.75	\$234,406.25
City of Springfield2	\$18,273.75	\$234,406.25
Match Contributed	\$0.00	\$0.00

Activity Description:

The City will demolish blighted properties in tornado-impacted neighborhoods. The initial 12 properties have been identified and are either owned by the City through tax foreclosure or are subject to court orders allowing the city to demolish. The City will issue an RFP for contractors to undetake the demolition work.

Location Description:

12 structures all located in Districts 1 (Metro Center and South End) and District 2 (Six Corners, Old, Hill, Upper Hill and Forest Park).

Activity Progress Narrative:

The City has completed demolition of NS Allen Street, 727-729 Main Street, 11-15 Pine Street and 43 Queen Street. The City has gone to contract on and anticipates the demolition of 59-61 Avon Place, 15 Pine Street Court, 158-162 Rifle Street and 116 Walnut Street to be completed within the next quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	4	12/12



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8/12
# of Singlefamily Units	0	8/12

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Rd1-03-LMH

Housing Repair

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
Rd1-02	Housing
Projected Start Date:	Projected End Date:
12/13/2013	12/31/2015
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	City of Springfield2

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Springfield2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City will provide 0% interest forgiveable loans to homeowners to make repairs to tornado-related damages to their home. Homeowners whose primary residences sustained substantial, severe or major damage from the June 2011 tornado, and who have unmet rehabilitation needs are eligible to receive funding.

Location Description:

Home's eligible to receive funding for Housing Repair must have been located in one of the five most impacted and distressed neighborhoods effected by the June 2011 tornado. Those neighborhoods include the South End, Six Corners, Old Hill, East Forest Park and Sixteen Acres.

Activity Progress Narrative:

The City has begun accepting and reviewing applications. The City has received a total of six applications that are currently under review and anticipates loans beginning to be paid out within the next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Rd1-04-LMH

Activitiy Category:	Activity Status:
Construction of new replacement housing	Under Way
Project Number:	Project Title:
Rd1-02	Housing
Projected Start Date:	Projected End Date:
02/01/2014	11/30/2015
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	City of Springfield2

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Springfield2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City will provide predevelopment and/or gap funding to developers of replacement multi-family affordable housing. MHA will receive \$100,000 for a fully funded project scheduled to begin construction in Spring 2014. The remainder of this allocation is to fund early-stage development costs for SHA and/or Hill Homes, neither of which has settled on a location or development plan for new units at this time. The City will use a waiver referenced in the March 5, 2013 Federal Register notice (FR-5696-N-01) section six, paragrpah 19 (a) (regarding one-for-one replacement requirements).

Location Description:

For replacement of affordable multi-family housing units that were located in Districts 1 and 2; these units were located in the following properties: MHA's Union Street Apartments; Hill Homes Cooperative Housing; and the SHA duplexes and the multifamily property at 425 Central Street. Although the destroyed units were located in Districts 1 and 2, the replacement units may be located on existing sites or elsewhere in the city.

Activity Progress Narrative:

The Springfield Housing Authority has created a plan for reconstruction of the tornado impacted units and has submitted a request for \$300,000.00 in CDBG-DR funds. SHA anticipates that they could potentially complete construction of four of the units by December 2015. The City is evaluating this request and is initiating the environmental review process. Hill Homes continues to work with their selected developer to create the development plan and budget. This process is ongoing.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

Project # / Title: Rd1-03 / Economy

Grantee Activity Number:	Rd1-05-LMC
Activity Title:	Workforce Training
Activitiy Category:	Activity Status:
Public services	Under Way
Project Number:	Project Title:
Rd1-03	Economy
Projected Start Date:	Projected End Date:
12/13/2013	12/31/2015
Benefit Type: Direct(Person)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	City of Springfield2
Overall	Jan 1 thru Mar 31, 2015 To Date
Total Projected Budget from All Sources	N/A \$250,000.00

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Springfield2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City, through its Department of Planning and Economic Development, will make funds available to service providers for workforce training activities to Springfield residents in the effected neighborhoods of the June 2011 tornado.

Location Description:

The City will seek providers that will target training of residents of effected neighborhoods for work reentry.

Activity Progress Narrative:

Springfield Technical Community College will complete its first training session with eleven students next quarter. STCC will begin a second training session next quarter as well. Training Resources of America currently has a training program underway that has seven students and it will continue its training programs in the next quarter. Old Window Workshop has determined that they will not move forward with its programs and the City will reallocate funding.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

US Department of Housing and Urban Development

Total Other Funding Sources

Amount

\$0.00 \$0.00





Grantee Activity Number: Activity Title:

Activitiy	Category:
-----------	-----------

Econ. development or recovery activity that creates/retains jobs

Project Number: Rd1-03 Projected Start Date: 12/13/2013 Benefit Type: Area ()

National Objective:

Low/Mod

Activity Status: Under Way Project Title: Economy Projected End Date: 12/31/2015 Completed Activity Actual End Date:

Responsible Organization: City of Springfield2

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Springfield2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City, through its Department of Planning and Economic Development, will make funds available to small businesses to assist in recovery and business growth. Small Business and non-profits demonstrating the need for assistance and the opportunity for growth are eligible for the Business Recovery Loan Program.

Location Description:

The Business Recovery Loan Program is eligible to businesses in Districts 1 (South End), 2 (Old Hill and Six Corners) and 3 (Sixteen Acres and East Forest Park).

Activity Progress Narrative:

The sub-recipient Common Capital is currently assisting four potential applicants with the submittal of its applications for review.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	0/10



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Rd1-07-LMA

Urban Renewal

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number: Rd1-03

Projected Start Date:

12/13/2013

Benefit Type: Area ()

National Objective: Low/Mod Activity Status: Under Way Project Title: Economy Projected End Date: 12/31/2015 Completed Activity Actual End Date:

Responsible Organization: City of Springfield2

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$500,000.00	\$500,000.00
Total Funds Drawdown	\$3,800.00	\$3,800.00
Program Funds Drawdown	\$3,800.00	\$3,800.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,800.00	\$3,800.00
City of Springfield2	\$3,800.00	\$3,800.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City, through its Department of Planning Economic Development, will undertake planning and initial implementation of redevelopment activities. The city will undertake an enhanced economic development and planning study of key locations where infrastructure and other dollars are planned, to best maximize investment and economic opportunity.

Location Description:

The City will undertake planning and initial implementation of redevelopment activities in District 2 (Old Hill and Six Corners).

Activity Progress Narrative:

Phase I and II environmental assessments are underway. Central Street appraisal contracts have been finalized and appraisal inspections are ongoing. The City has applied for and received its Relocation Advisory Designation. The City has notified and met with all property owners regarding potential land takings. The City antipiates the contracts for the South End appraisals to be finalized within the next quarter and Central Street appraisals and environmental assessments to be complete within the next quarter and for the land taking/ negotiation process to begin.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

Project # / Title: Rd1-04 / Infrastruction

Grantee Activity Number:	Rd1-08-LMA
Activity Title:	Roadways and Sidewalks
Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of a public improv	ement Under Way
Project Number:	Project Title:
Rd1-04	Infrastruction
Projected Start Date:	Projected End Date:
12/13/2013	11/30/2015
Benefit Type: Area()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	City of Springfield2

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2015 N/A	To Date \$5,070,000.00
Total Budget	\$0.00	\$5,070,000.00
Total Obligated	\$0.00	\$5,070,000.00
Total Funds Drawdown	\$212,583.05	\$2,651,810.58
Program Funds Drawdown	\$212,583.05	\$2,651,810.58



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$212,583.05	\$2,651,810.58
City of Springfield2	\$212,583.05	\$2,651,810.58
Match Contributed	\$0.00	\$0.00

Activity Description:

The City, through its Department of Public Works, will undertake roadways designs, reconstruction, repaving, streetscaping and replacement of sidewalks in tornado-impacted neighborhoods. The three designs include Central Street, Marble Street and Six Corners intersection.

Location Description:

Roadways and sidewalks located in District 1 (Metro Center and South End) and District 2 (Six Corners, Old Hill, Upper Hill and Forest Park).

Activity Progress Narrative:

The City through its Department of Public Works has inspected each roadway that has been paved under the construction contract. Upgrading of street signs is the sole remaining item on the construction contract and is anticipated to be completed within the next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Rd1-09-UN **Activity Title:** Parks **Activity Status: Activitiy Category:** Rehabilitation/reconstruction of public facilities Under Way **Project Number: Project Title:** Rd1-04 Infrastruction **Projected End Date: Projected Start Date:** 12/13/2013 11/30/2015 **Completed Activity Actual End Date: Benefit Type:**

Area ()

National Objective: Urgent Need **Responsible Organization:** City of Springfield2

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$536,000.00
Total Budget	\$0.00	\$536,000.00
Total Obligated	\$0.00	\$536,000.00
Total Funds Drawdown	\$224,308.11	\$273,588.11
Program Funds Drawdown	\$224,308.11	\$273,588.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$224,308.11	\$273,588.11
City of Springfield2	\$224,308.11	\$273,588.11
Match Contributed	\$0.00	\$0.00

Activity Description:

The City through its Park and Recreational Management Department will fund park reconstruction and improvements at Nathan Bill Park. This park was damaged during the June 2011 tornado. The city has completed schematic design for the park and will be preparing final design and bid specifications. The Park Department will bid the park reconstruction in early spring with construction set to begin in June 2014 and completed by spring of 2015.

Location Description:

District 3 - East Forest Park - Plumtree Road

Activity Progress Narrative:

Due to the winter season, construction was not able to begin this quarter. Items to be completed early within the next quarter are sidewalks surrounding the splash pad, installation of water line for splash pad and a stone dust path along the perimeter. The City anticipates almost all construction of the park to be almost entirely completed within the next quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Rd1-10-LMA

Activitiy Category:	Activity Status:
Acquisition - general	Under Way
Project Number:	Project Title:
Rd1-04	Infrastruction
Projected Start Date:	Projected End Date:
12/13/2013	06/30/2014
Benefit Type: Area()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	City of Springfield2

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$3,700,000.00
Total Budget	\$0.00	\$3,700,000.00
Total Obligated	\$0.00	\$3,700,000.00
Total Funds Drawdown	\$0.00	\$3,364,500.00
Program Funds Drawdown	\$0.00	\$3,364,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,364,500.00
City of Springfield2	\$0.00	\$3,364,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Springfield will purchase two intact and undamaged school buildings located in the tornado zone, in order to assure the continuation and better functioning of two crucial educational factilites and meet needs for classroom space. This will allow the South End Middle School to remain in District 1 as a crucial anchor institution for revitalization and provide a suitable permanent home in District 2 for The Parent and Community Engagement Center (PACE) and the Parent Academy which brings important educational support resources to the City and by locating in District 2, makes these resourced easily accessible to the very low-imcome residents of this district.

Location Description:

District 1 - South End - 36 Margaret Street Springfield and District 2 - Six Corners and Old Hill - 91 School Street Springfield

Activity Progress Narrative:

The City of Springfield has completed the acquisitions of the South End Middle School and the Parent and Community Engagement Center. This activity is now closed.

Accomplishments Performance Measures

This Report Period

Total

Cumulative Actual Total / Expected Total



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

