Grantee: Springfield, MA

Grant: B-13-MS-25-0001

January 1, 2016 thru March 31, 2016 Performance Report



Grant Number: Obligation Date: Award Date:

B-13-MS-25-0001

Grantee Name: Contract End Date: Review by HUD:

Springfield, MA Reviewed and Approved

Grant Award Amount: Grant Status: QPR Contact:

\$21,896,000.00 Active No QPR Contact Found

LOCCS Authorized Amount: Estimated PI/RL Funds:

\$13,906,000.00 \$10,000.00

Total Budget: \$21,906,000.00

Disasters:

Declaration Number

FEMA-1959-MA

Narratives

Disaster Damage:

The City of Springfield was dramatically impacted by multiple Presidentially-Declared Disasters in 2011, the most severe of which was a June 1, 2011 F3 tornado. The tornado ripped through the downtown areas of Springfield and cut a mile swath through several neighborhoods, finally exiting the City limits through the East Forest Park and Sixteen Acres Neighborhoods. Current estimates of damage from this disaster exceed \$170 million.

In addition to the tornado, in 2011 the City endured two disastrous snow storms, the worst of which was a surprise October Nor'Easter that caused approximately \$30 million in damages and recovery costs. In addition, the City also received another Presidential Disaster Declaration for damages caused by Hurricane Irene.

While the tornado's path encompassed portions of eight neighborhoods, the vast majority of residential damage took place in just five: South End, Six Corners, Old Hill, East Forest Park, and Sixteen Acres. Following the tornado, the City grouped the tornado-impacted neighborhoods into three districts, each of which has different characteristics and needs. District 1 is Metro Center and the South End, District 2 is Six Corners, Old Hill, Upper Hill, and Forest Park, and the third District is East Forest Park and Sixteen Acres.

District 1: Metro Center and South End

The Metro Center and South End neighborhoods include a combination of commercial and residential uses, and over 90% of housing units are renter-occupied. In the South End and Metro Center, 30 structures with 242 housing units were condemned following the tornado. Ninety-nine housing units were destroyed. The building housing the South End Community Center and the Zanetti School building were badly damaged. A major mixed-use property at 979 Main Street was destroyed and a number of retail buildings along Main Street also suffered extensive damage. Severely damaged commercial property included the administrative offices and a child care site for Square One, an early childhood learning center.

District 2: Six Corners, Old Hill, Upper Hill and Forest Park

The majority of tornado damage in District 2 took place in the Six Corners and Old Hill neighborhoods. The primary location of damage in the Upper Hill neighborhood was located on the campus of Springfield College, where a dormitory was severely damaged and mature trees were toppled. A small number of homes and businesses on the edge of Forest Park were also damaged.

District 3: East Forest Park and Sixteen Acres

In the East Forest Park and Sixteen Acres neighborhoods, 146 single-family homes were condemned following the tornado. Fifty-six were destroyed. East Forest Park also experienced extensive damage to the Mary Dryden Elementary School and Cathedral High School, a local parochial school. The neighborhood, which includes areas of natural resources, lost extensive amounts of trees and sustained damages to parks and open space.

Recovery Needs:

At two years post-tornado, the City has witnessed the uneven recovery that has taken place: middle-class homeowner neighborhoods have been substantially rebuilt with homeowners insurance payments, while neighborhoods that were in distress prior to the tornado have experienced further abandonment and delay in recovery. The City intends to use CDBG-DR funds not only to address lingering individual disaster recovery needs, but also to revitalize the distressed neighborhoods that are slow to recover.

The City estimates the total amount of housing damage is \$70,755,000. The total amount of insurance claims plus SBA loans paid out is estimated to be \$27,146,708. The remaining total unmet housing need is \$43,608,292

Springfield businesses sustained an estimated \$40,781,633 in total commercial loss and interrupted business operations. In



total, \$20,614,503 of recovery funds has been disbursed, including SBA loans of \$2,755,500 and commercial insurance of \$17,859,003. This leaves \$20,167,130 in current unmet need.

The amount of Infrastructure unmet need is \$59,055,679.

Springfield's recovery effort must focus not only on economic recovery, but also neighborhood and economic revitalization, which is not captured in the above analysis. CDBG-DR funds must begin to address these unmet needs as well. Although Springfield has an estimated \$122,831,101 in unmet building, infrastructure and community facility needs, there is an urgent need to revitalize extremely poor neighborhoods hit by the June 2011 tornado, and to stimulate economic activity.

Springfield is focusing neighborhood recovery on the South End, Six Corners and Old Hill, neighborhoods which are made up predominantly of persons of color (each neighborhood is less than 25% white), and which have median household incomes of under \$25,000. The City will affirmatively further fair housing by targeting workforce training opportunities to residents of these neighborhoods and by improving conditions in these neighborhoods. Improvements include development of new housing for homeownership, roadway and sidewalk replacement, demolition of distressed housing, home repair, and purchase of buildings to meet neighborhood educational needs. The expectation is that the focused nature of these improvements will improve property values and spur further privately-funded improvements.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$13,916,000.00
Total Budget	\$0.00	\$13,916,000.00
Total Obligated	\$0.00	\$13,916,000.00
Total Funds Drawdown	\$202,052.19	\$9,741,141.88
Program Funds Drawdown	\$193,552.19	\$9,731,141.88
Program Income Drawdown	\$8,500.00	\$10,000.00
Program Income Received	\$0.00	\$10,000.00
Total Funds Expended	\$193,552.19	\$9,731,141.88
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		92.74%
Overall Benefit Percentage (Actual)		91.64%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$3,284,400.00	\$146,254.66
Limit on Admin/Planning	\$4,379,200.00	\$652,662.76
Limit on State Admin	\$0.00	\$652,662,76

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective Target Actual Low/Mod \$10,948,000.00 \$12,257,989.16

Overall Progress Narrative:

Activity #1: Acquisiton and Development for Homeownership. The sale of the Florence Street home has closed and we anticipate closing out this project in the next quarter. Construction on the other homes continues to progress steadily with construction of a second house at 323 Central Street expected to be



completed within the next quarter.

Activity #1(E): Acquisiton and Development for Homeownership. This activity is an extension of activityAcquisition and Development for Homeownership, which was granted an expenditure extension deadline waiver, for financial purposes only.

Activity #2: Removal of Blight. All demolition projects have been completed. This activity is now closed. Activity #3: Housing Repair. The project for construction at 217 Euclid Avenue has been completed. Contract documents for a second loan totaling \$3,340 for 48 Collins Street is anticipated to close in the next quarter. Additionally, the City has nine loans pending, with applicants in various stages of the application process. Activity #3(E): Housing Repair. This activity is an extension of activity Housing Repair, which was granted an expenditure extension deadline waiver, for financial purposes only.

Activity #4: Replacement of Multi-Family Housing. SHA has development plans to rebuild 4 out of 8 units on Central Street. They have been negotiating with their insurance company and are anticipating a settlement within the next quarter. They have plans to replace the remaining four units by converting office space to apartments at another location, however these plans are not yet finalized. The appeals process with FEMA continues, which will cover some cost of the conversions. The City anticipates entering into a contract with SHA for the first four units within the next quarter. Hill Homes continues to work with their board and residents on a development plan.

Activity #4(E): Replacement of Multi-Family Housing. This activity is an extension of activity Replacement of Multi-Family Housing, which was granted an expenditure extension deadline waiver, for financial purposes only. Activity #5: Workforce Training. Training Resources of America and STCC have completed their training sessions. This activity is now closed.

Activity #6: Business Recovery Loan Program. The sub-recipient has been working with a new applicant for a \$100,000 loan. The sub-recipient has been providing technical assistance to guide the applicant through the application process and is anticipating making this loan in the next quarter. The sub-recipient has also been corresponding with multiple other potential applicants about program requirements and the application process. The City is anticipating at least one of those applicants moving forward with the application process next quarter. Activity #6(E): Business Recovery Loan Program. This activity is an extension of activity Business Recovery Loan Program, which was granted an expenditure extension deadline waiver, for financial purposes only. Activity #7: Urban Renewal. All future work on the Marble Street and Central Street projects will be submitted under the newly created activity. This activity is now closed.

Activity #8: Roadways and Sidewalks. Central Street - The design consultant continues the engineering design for the replacement of water mains within the project limits. The City through its Department of Public Works held a public meeting on ch 9th with local neighborhood councils to discuss the roadway realignment project with local residents. The City anticipates City Council approving the Article 97 request to remove and replace parkland within the next quarter. Marble Street - The City continues to work with the design consultant towards completion of the Marble Street extension design. SHA submitted a demolition application to HUD for the Marble Street apartments and is currently awaiting their approval. Six Corners - The City sent letters to property owners within the project limits, whose properties may be impacted due to the proposed redesign of the intersection, to notify them of the potential impacts to their properties. The City's DPW has scheduled a public meeting next quarter.

Activity #8(E): Roadways and Sidewalks. This activity is an extension of activity Roadways and Sidewalks, which

was granted an expenditure extension deadline waiver, for financial purposes only.

Activity #9: Parks. All park construction has been completed and all funds have been expended. This activity is now

Activity #10: Schools. The City of Springfield has completed the acquisitions of the South End Middle School and the Parent and Community Engagement Center. This activity is now closed.

Activity #11: City of Springfield - Administration. The City was granted an expenditure extension deadline waiver for this activity. The Contract Reporting Template has been uploaded to the Administrations activity page.

Activity #11(E): City of Springfield - Administration. This activity is an extension of activity City of Springfield - Administration, which was granted an expenditure extension deadline waiver, for financial purposes only.

Activity #12: Historic Preservation. The committee reviewed the updates from the proposer and has made a funding offer of \$25,000 to Head Start for repairs to their historic building. The City anticipates both moving forward with this

grant to Head Start and going out to RFP for the remainder of funds within the next guarter.



Activity #12(E): Historic Preservation. This activity is an extension of activity Historic Preservation, which was granted an expenditure extension deadline waiver, for financial purposes only.

Activity #13: Central and Marble St. Acqu & Infra. Impr. Central Street - The City has held a public hearing, neighborhood meetings and multiple City Council subcommittee meetings regarding the Central Street project. The City anticipates submitting its RROF for Central Street to HUD within the next quarter. Additionally the City anticipates the City Council approving the Article 97 request to remove and replace parkland, which will then allow the request to move forward to the State Legislature for approval. Marble Street - In accordance with the Federal Register notice, FEMA's environmental review was adopted by the City, with notification to HUD. The City is continuing to work on appraisals and other due diligence related to the acquisitions for this project. Additionally, the SHA submitted the application for the demolition/ disposition of the Marble Street apartments to HUD. The City anticipates a response from HUD within the next quarter.

Activity #13(E): Central and Marble St. Acqu & Infra. Impr. This activity is an extension of activity Central and Marble St. Acqu & Infra. Impr., which was granted an expenditure extension deadline waiver, for financial purposes only.

Project Summary

Project #, Project Title	This Report Period To Date		
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
Rd1-01, Administration	\$0.00	\$698,010.84	\$651,792.76
Rd1-02, Housing	\$65,374.67	\$3,065,932.75	\$1,704,442.45
Rd1-03, Economy	\$104,903.89	\$489,890.91	\$296,093.77
Rd1-04, Infrastructure	\$23,273.63	\$9,662,165.50	\$7,078,812.90



Activities

Projected Start Date:

Project # / Title: Rd1-01 / Administration

Grantee Activity Number: Rd1-11-AD

Activity Title: City of Springfield - Administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

Rd1-01 Administration

12/13/2013 12/13/2018

12/13/2013

Benefit Type: Completed Activity Actual End Date:

Projected End Date:

National Objective: Responsible Organization:

N/A City of Springfield2

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$652,662.76
Total Budget	(\$35,348.08)	\$652,662.76
Total Obligated	(\$35,348.08)	\$652,662.76
Total Funds Drawdown	\$0.00	\$652,662.76
Program Funds Drawdown	\$0.00	\$651,792.76
Program Income Drawdown	\$0.00	\$870.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$651,792.76
City of Springfield2	\$0.00	\$651,792.76
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Springfield2	Administration	Rd1-01	Rd1-11-AD (E)	City of Springfield -	General Account

Association Description:

This activity is an extension of activity City of Springfield - Administration for financial purposes only.

Activity Description:

Administrative costs associated with the CDBG-DR Grant. Programmatic and fiscal costs.



Location Description:

Administrative funds - City of Springfield

Activity Progress Narrative:

The City was granted an expenditure extension deadline waiver for this activity. The Contract Reporting Template has been uploaded to the Administrations activity page.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

 Other Funding Sources
 Amount

 US Department of Housing and Urban Development
 \$0.00

Total Other Funding Sources \$0.00

Activity Supporting Documents

Document Contract-Reporting 1.1.16-3.31.16.xlsx



Grantee Activity Number: Rd1-11-AD (E)

Activity Title: City of Springfield - Administration (E)

Activity Category: Activity Status:

Administration Under Way

Project Number:Project Title:Rd1-01Administration

Projected Start Date: Projected End Date:

11/30/2015 12/13/2018

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A City of Springfield2

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$45,348.08
Total Budget	\$45,348.08	\$45,348.08
Total Obligated	\$45,348.08	\$45,348.08
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Springfield2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is an extension of activity City of Springfield - Administration for financial purposes only.

Location Description:

Administrative funds - City of Springfield

Activity Progress Narrative:

This activity is an extension of activity City of Springfield - Administration, which was granted an expenditure extension deadline waiver, for financial purposes only.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: Rd1-02 / Housing

Grantee Activity Number: Rd1-01-LMH

Activity Title: Acquisition and Development of Homeownership

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Rd1-02

Projected Start Date:

12/13/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Overall

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/13/2018

Completed Activity Actual End Date:

Responsible Organization:

Jan 1 thru Mar 31 2016

City of Springfield2

Overall	Jan i unu wai 31, 2010	10 Date
Total Projected Budget from All Sources	N/A	\$822,435.78
Total Budget	(\$637,564.97)	\$822,435.78
Total Obligated	(\$637,564.97)	\$822,435.78
Total Funds Drawdown	\$0.00	\$822,435.78
Program Funds Drawdown	\$0.00	\$822,435.78
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$822,435.78



To Date

 City of Springfield2
 \$0.00
 \$822,435.78

 Match Contributed
 \$0.00
 \$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Springfield2	Rehabilitation/reconstru ction of residential structures	Rd1-02	Rd1-01-LMH (E)	Acquisition and Development of Homeownership (E)	General Account

Association Description:

This activity is an extension of activity Acquisiton and Development of Homeownership for financial purposes only.

Activity Description:

The City will provide funds to qualified developers to acquire vacant lots and develop single-family homes on the lots. Request for proposals will be issued and will evaluate: Proposer History and Capacity; Project Feasibility; Achievement of Public Policy Goals; Readiness to Proceed; Direct Financial Benefit to the City; and Ability to Comply with CDBG-DR Requirements and Timelines.

Waiver: The City notes that the March 5, 2013 Federal Register notice (FR-5696-N-01) section VI paragraph 28 provides a waiver of the requirements of 42 U.S.C. § 5305(a) as necessary to allow: homeownership assistance with up to 120 percent of area median income; and new housing construction. The City intends to make use of this waiver to carry out this activity.

Location Description:

Districts 1 and District 2 - Development will take place on vacant residentail lots within the tornado-impacted neighborhoods of Six Corners, Old Hill, and the South End.

Activity Progress Narrative:

The sale of the Florence Street home has closed and we anticipate closing out this project in the next quarter. Construction on the other homes continues to progress steadily with construction of a second house at 323 Central Street expected to be completed within the next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding SourcesAmountUS Department of Housing and Urban Development\$0.00Total Other Funding Sources\$0.00



Grantee Activity Number: Rd1-01-LMH (E)

Activity Title: Acquisition and Development of Homeownership

(E)

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

Rd1-02 Housing

Projected Start Date: Projected End Date:

11/30/2015 12/13/2018

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

National Objective: Responsible Organization:

Low/Mod City of Springfield2

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$627,564.97
Total Budget	\$627,564.97	\$627,564.97
Total Obligated	\$627,564.97	\$627,564.97
Total Funds Drawdown	\$55,335.10	\$55,335.10
Program Funds Drawdown	\$55,335.10	\$55,335.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$55,335.10	\$55,335.10
City of Springfield2	\$55,335.10	\$55,335.10
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is an extension of activity Acquisiton and Development of Homeownership for financial purposes only.

Location Description:

Districts 1 and District 2 - Development will take place on vacant residentail lots within the tornado-impacted neighborhoods of Six Corners, Old Hill, and the South End.

Activity Progress Narrative:

This activity is an extension of activityAcquisition and Development for Homeownership, which was granted an expenditure extension deadline waiver, for financial purposes only.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Rd1-02-LMA

Activity Title: Removal of Blight

Activity Category: Activity Status:

Clearance and Demolition Under Way

Project Number:

Project Title

Project Number: Project Title:

Rd1-02 Housing

Projected Start Date: Projected End Date:

02/01/2014 11/30/2015

Benefit Type: Completed Activity Actual End Date:

12/13/2015

National Objective: Responsible Organization:

Low/Mod City of Springfield2

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$815,932.00
Total Budget	\$0.00	\$815,932.00
Total Obligated	\$0.00	\$815,932.00
Total Funds Drawdown	\$0.00	\$815,932.00
Program Funds Drawdown	\$0.00	\$815,932.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$10,000.00
Total Funds Expended	\$0.00	\$815,932.00
City of Springfield2	\$0.00	\$815,932.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

The City will demolish blighted properties in tornado-impacted neighborhoods. The initial 12 properties have been identified and are either owned by the City through tax foreclosure or are subject to court orders allowing the city to demolish. The City will issue an RFP for contractors to undetake the demolition work.

Location Description:

12 structures all located in Districts 1 (Metro Center and South End) and District 2 (Six Corners, Old, Hill, Upper Hill and Forest Park).

Activity Progress Narrative:

All demolition projects have been completed. This activity is now closed.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total
of Properties -12 20/12



This Report Period Cumulative Actual Total / Expected
Total Total

of Housing Units 10 18/20

of Singlefamily Units 10 18/20

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Rd1-03-LMH

Activity Title: Housing Repair

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures

Project Number: Project Title:

Rd1-02 Housing

Projected Start Date: Projected End Date:

12/13/2013 12/13/2018

Benefit Type: Completed Activity Actual End Date:

Under Way

National Objective: Responsible Organization:

Low/Mod City of Springfield2

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$700.00
Total Budget	(\$299,300.00)	\$700.00
Total Obligated	(\$299,300.00)	\$700.00
Total Funds Drawdown	\$0.00	\$700.00
Program Funds Drawdown	\$0.00	\$700.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$700.00
City of Springfield2	\$0.00	\$700.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Direct (HouseHold)

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Springfield2	Rehabilitation/reconstru ction of residential structures	Rd1-02	Rd1-03-LMH (E)	Housing Repair (E)	General Account

Association Description:

This activity is an extension of activity Housing Repair for financial purposes only.

Activity Description:

The City will provide 0% interest forgiveable loans to homeowners to make repairs to tornado-related damages to their home. Homeowners whose primary residences sustained substantial, severe or major damage from the June 2011 tornado, and who have unmet rehabilitation needs are eligible to receive funding.

Location Description:

Home's eligible to receive funding for Housing Repair must have been located in one of the five most impacted and distressed neighborhoods effected by the June 2011 tornado. Those neighborhoods include the South End, Six Corners, Old Hill, East Forest Park and Sixteen Acres.



Activity Progress Narrative:

The project for construction at 217 Euclid Avenue has been completed. Contract documents for a second loan totaling \$3,340 for 48 Collins Street is anticipated to close in the next quarter. Additionally, the City has nine loans pending, with applicants in various stages of the application process.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/10

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/10
# of Singlefamily Units	1	1/10

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected					
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	1	0	1	1/0	0/10	1/10	100.00	
# Owner Households	1	0	1	1/0	0/10	1/10	100.00	

Activity Locations

Address City County State Zip Status / Accept

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Rd1-03-LMH (E)

Activity Title: Housing Repair (E)

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures

Under Way

Project Number:

Project Title:

Rd1-02 Housing

Projected Start Date: Projected End Date:

11/30/2015 12/13/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of Springfield2

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$299,300.00
Total Budget	\$299,300.00	\$299,300.00
Total Obligated	\$299,300.00	\$299,300.00
Total Funds Drawdown	\$10,039.57	\$10,039.57
Program Funds Drawdown	\$10,039.57	\$10,039.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$10,039.57	\$10,039.57
City of Springfield2	\$10,039.57	\$10,039.57
Match Contributed	\$0.00	\$0.00

Activity Description:

Direct (HouseHold)

This activity is an extension of activity Housing Repair for financial purposes only.

Location Description:

Home's eligible to receive funding for Housing Repair must have been located in one of the five most impacted and distressed neighborhoods effected by the June 2011 tornado. Those neighborhoods include the South End, Six Corners, Old Hill, East Forest Park and Sixteen Acres.

Activity Progress Narrative:

This activity is an extension of activity Housing Repair, which was granted an expenditure extension deadline waiver, for financial purposes only.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Rd1-04-LMH

Activity Title: Replacement of Multi-Family Housing

Activitiy Category:

Construction of new replacement housing

Project Number:

Rd1-02

Projected Start Date:

02/01/2014

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

12/13/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Springfield2

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$300,000.00)	\$0.00
Total Obligated	(\$300,000.00)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Springfield2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Springfield2	Construction of new replacement housing	Rd1-02	Rd1-04-LMH (E)	Replacement of Multi- Family Housing (E)	General Account

Association Description:

This activity is an extension of activity Replacement of Multi-Family Housing for financial purposes only.

Activity Description:

The City will provide predevelopment and/or gap funding to developers of replacement multi-family affordable housing. MHA will receive \$100,000 for a fully funded project scheduled to begin construction in Spring 2014. The remainder of this allocation is to fund early-stage development costs for SHA and/or Hill Homes, neither of which has settled on a location or development plan for new units at this time. The City will use a waiver referenced in the March 5, 2013 Federal Register notice (FR-5696-N-01) section six, paragrpah 19 (a) (regarding one-for-one replacement requirements).

Location Description:



For replacement of affordable multi-family housing units that were located in Districts 1 and 2; these units were located in the following properties: MHA's Union Street Apartments; Hill Homes Cooperative Housing; and the SHA duplexes and the multifamily property at 425 Central Street. Although the destroyed units were located in Districts 1 and 2, the replacement units may be located on existing sites or elsewhere in the city.

Activity Progress Narrative:

SHA has development plans to rebuild 4 out of 8 units on Central Street. They have been negotiating with their insurance company and are anticipating a settlement within the next quarter. They have plans to replace the remaining four units by converting office space to apartments at another location, however these plans are not yet finalized. The appeals process with FEMA continues, which will cover some cost of the conversions. The City anticipates entering into a contract with SHA for the first four units within the next quarter. Hill Homes continues to work with their board and residents on a development plan.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Rd1-04-LMH (E)

Activity Title: Replacement of Multi-Family Housing (E)

Under Way

Activity Category: Activity Status:

Construction of new replacement housing

Project Number: Project Title:

Rd1-02 Housing

Projected Start Date: Projected End Date:

11/30/2015 12/13/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of Springfield2

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$300,000.00
Total Budget	\$300,000.00	\$300,000.00
Total Obligated	\$300,000.00	\$300,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Springfield2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Direct (HouseHold)

This activity is an extension of activity Replacement of Multi-Family Housing for financial purposes only.

Location Description:

For replacement of affordable multi-family housing units that were located in Districts 1 and 2; these units were located in the following properties: MHA's Union Street Apartments; Hill Homes Cooperative Housing; and the SHA duplexes and the multifamily property at 425 Central Street. Although the destroyed units were located in Districts 1 and 2, the replacement units may be located on existing sites or elsewhere in the city.

Activity Progress Narrative:

This activity is an extension of activity Replacement of Multi-Family Housing, which was granted an expenditure extension deadline waiver, for financial purposes only.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Rd1-12-SB

Activity Title: Historic Preservation

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures

Project Number: Project Title:

Rd1-02 Housing

Projected Start Date: Projected End Date:

07/24/2015 12/13/2018

Benefit Type: Completed Activity Actual End Date:

Under Way

National Objective: Responsible Organization:

Slums and Blight City of Springfield2

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$200,000.00)	\$0.00
Total Obligated	(\$200,000.00)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Springfield2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Direct (HouseHold)

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Springfield2	Rehabilitation/reconstruction of residential	Rd1-02	Rd1-12-SB (E)	Historic Preservation (E)	General Account

Association Description:

This activity is an extension of activity Historic Preservation for financial purposes only.

Activity Description:

The City will establish a Historic Preservation Grant Program, which will provide \$200,000.00 to fund exterior improvements to historic properties which remain damaged as a result of the disaster.

Location Description:

Districts 1, 2 and 3.

Activity Progress Narrative:



The committee reviewed the updates from the proposer and has made a funding offer of \$25,000 to Head Start for repairs to their historic building. The City anticipates both moving forward with this grant to Head Start and going out to RFP for the remainder of funds within the next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Rd1-12-SB (E)

Activity Title: Historic Preservation (E)

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures

Project Number: Project Title:

Rd1-02 Housing

Projected Start Date: Projected End Date:

11/30/2015 12/13/2018

Benefit Type: Completed Activity Actual End Date:
Direct (HouseHold)

Under Way

National Objective: Responsible Organization:

Slums and Blight City of Springfield2

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$200,000.00	\$200,000.00
Total Obligated	\$200,000.00	\$200,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Springfield2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is an extension of activity Historic Preservation for financial purposes only.

Location Description:

Districts 1, 2 and 3.

Activity Progress Narrative:

This activity is an extension of activity Historic Preservation, which was granted an expenditure extension deadline waiver, for financial purposes only.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources

Project # / Title: Rd1-03 / Economy

Grantee Activity Number: Rd1-05-LMC

Activity Title: Workforce Training

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title: Rd1-03 Economy

Projected Start Date: Projected End Date:

12/13/2013 12/31/2015

Benefit Type: Completed Activity Actual End Date:

Direct (Person) 12/13/2015

National Objective: Responsible Organization:

Low/Mod City of Springfield2

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$146,254.66
Total Budget	\$0.00	\$146,254.66
Total Obligated	\$0.00	\$146,254.66
Total Funds Drawdown	\$0.00	\$146,254.66
Program Funds Drawdown	\$0.00	\$146,254.66
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$146,254.66
City of Springfield2	\$0.00	\$146,254.66



Match Contributed \$0.00 \$0.00

Activity Description:

The City, through its Department of Planning and Economic Development, will make funds available to service providers for workforce training activities to Springfield residents in the effected neighborhoods of the June 2011 tornado.

Location Description:

The City will seek providers that will target training of residents of effected neighborhoods for work reentry.

Activity Progress Narrative:

Training Resources of America and STCC have completed their training sessions. This activity is now closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

		This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	50	0	50	50/0	0/51	50/100	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
US Department of Housing and Urban Development	\$0.00
Total Other Funding Sources	\$0.00



Grantee Activity Number: Rd1-06-LMA

Activity Title: Business Recovery Loan Program

Activitiy Category:

Econ. development or recovery activity that creates/retains

Project Number:

Rd1-03

Projected Start Date:

12/13/2013

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economy

Projected End Date:

12/13/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Springfield2

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$9,798.97
Total Budget	(\$290,201.03)	\$9,798.97
Total Obligated	(\$290,201.03)	\$9,798.97
Total Funds Drawdown	\$0.00	\$9,798.97
Program Funds Drawdown	\$0.00	\$9,798.97
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$9,798.97
City of Springfield2	\$0.00	\$9,798.97
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Springfield2	Econ. development or recovery activity that creates/retains jobs	Rd1-03	Rd1-06-LMA (E)	Business Recovery Loan Program (E)	General Account

Association Description:

Activity Business Recovery Loan Prgraom (E) is an extension of the primary activity, Business Recovery Loan Program.

Activity Description:

The City, through its Department of Planning and Economic Development, will make funds available to small businesses to assist in recovery and business growth. Small Business and non-profits demonstrating the need for assistance and the opportunity for growth are eligible for the Business Recovery Loan Program.

Location Description:

The Business Recovery Loan Program is eligible to businesses in Districts 1 (South End), 2 (Old Hill and Six Corners) and 3 (Sixteen Acres and East Forest Park).



Activity Progress Narrative:

The sub-recipient has been working with a new applicant for a \$100,000 loan. The sub-recipient has been providing technical assistance to guide the applicant through the application process and is anticipating making this loan in the next quarter. The sub-recipient has also been corresponding with multiple other potential applicants about program requirements and the application process. The City is anticipating at least one of those applicants moving forward with the application process next quarter.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Businesses

1 1/10

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Rd1-06-LMA (E)

Activity Title: Business Recovery Loan Program (E)

Activitiy Category:

Econ. development or recovery activity that creates/retains

Project Number:

Rd1-03

Projected Start Date:

11/30/2015

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economy

Projected End Date:

12/13/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Springfield2

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$290,201.03
Total Budget	\$290,201.03	\$290,201.03
Total Obligated	\$290,201.03	\$290,201.03
Total Funds Drawdown	\$104,903.89	\$104,903.89
Program Funds Drawdown	\$104,903.89	\$104,903.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$104,903.89	\$104,903.89
City of Springfield2	\$104,903.89	\$104,903.89
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is an extension of activity Business Recovery Loan Program for financial purposes only.

Location Description:

The Business Recovery Loan Program is eligible to businesses in Districts 1 (South End), 2 (Old Hill and Six Corners) and 3 (Sixteen Acres and East Forest Park).

Activity Progress Narrative:

This activity is an extension of activity Business Recovery Loan Program, which was granted an expenditure extension deadline waiver, for financial purposes only.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Businesses 0 0/10



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Rd1-07-LMA

Activity Title: Redevelopment

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

Rd1-03

Projected Start Date:

12/13/2013

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economy

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

12/13/2015

Responsible Organization:

City of Springfield2

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$43,636.25
Total Budget	\$0.00	\$43,636.25
Total Obligated	\$0.00	\$43,636.25
Total Funds Drawdown	\$8,500.00	\$43,636.25
Program Funds Drawdown	\$0.00	\$35,136.25
Program Income Drawdown	\$8,500.00	\$8,500.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$35,136.25
City of Springfield2	\$0.00	\$35,136.25
Match Contributed	\$0.00	\$0.00

Activity Description:

The City, through its Department of Planning Economic Development, will undertake planning and initial implementation of redevelopment activities. The city will undertake an enhanced economic development and planning study of key locations where infrastructure and other dollars are planned, to best maximize investment and economic opportunity.

Location Description:

The City will undertake planning and initial implementation of redevelopment activities in District 2 (Old Hill and Six Corners).

Activity Progress Narrative:

All future work on the Marble Street and Central Street projects will be submitted under the newly created activity. This activity is now closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: Rd1-04 / Infrastructure

Grantee Activity Number: Rd1-08-LMA

Activity Title: Roadways and Sidewalks

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:

Rd1-04 Infrastructure

Projected Start Date: Projected End Date:

12/13/2013 12/13/2018

Benefit Type: Completed Activity Actual End Date:
Area ()

National Objective: Responsible Organization:

Low/Mod City of Springfield2

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$2,920,366.77
Total Budget	(\$1,149,633.23)	\$2,920,366.77
Total Obligated	(\$1,149,633.23)	\$2,920,366.77
Total Funds Drawdown	\$0.00	\$2,920,366.77
Program Funds Drawdown	\$0.00	\$2,920,366.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,920,366.77
City of Springfield2	\$0.00	\$2,920,366.77



Match Contributed \$0.00 \$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Springfield2	Rehabilitation/reconstru ction of a public improvement	Rd1-04	Rd1-08-LMA (E)	Roadways and Sidewalks (E)	General Account

Association Description:

This activity is an extension of activity Roadways and Sidewalks for financial purposes only.

Activity Description:

The City, through its Department of Public Works, will undertake roadways designs, reconstruction, repaving, streetscaping and replacement of sidewalks in tornado-impacted neighborhoods. The three designs include Central Street, Marble Street and Six Corners intersection.

Location Description:

Roadways and sidewalks located in District 1 (Metro Center and South End) and District 2 (Six Corners, Old Hill, Upper Hill and Forest Park).

Activity Progress Narrative:

Central Street - The design consultant continues the engineering design for the replacement of water mains within the project limits. The City through its Department of Public Works held a public meeting on March 9th with local neighborhood councils to discuss the roadway realignment project with local residents. The City anticipates City Council approving the Article 97 request to remove and replace parkland within the next quarter. Marble Street - The City continues to work with the design consultant towards completion of the Marble Street extension design. SHA submitted a demolition application to HUD for the Marble Street apartments and is currently awaiting their approval. Six Corners - The City sent letters to property owners within the project limits, whose properties may be impacted due to the proposed redesign of the intersection, to notify them of the potential impacts to their properties. The City's DPW has scheduled a public meeting next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Rd1-08-LMA (E)

Activity Title: Roadways and Sidewalks (E)

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement

Project Number: Project Title: Rd1-04 Infrastructure

Projected Start Date: Projected End Date:

11/30/2015 12/13/2018

Benefit Type: Completed Activity Actual End Date:

Under Way

National Objective: Responsible Organization:

Low/Mod City of Springfield2

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,149,633.23
Total Budget	\$1,149,633.23	\$1,149,633.23
Total Obligated	\$1,149,633.23	\$1,149,633.23
Total Funds Drawdown	\$23,273.63	\$23,273.63
Program Funds Drawdown	\$23,273.63	\$23,273.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$23,273.63	\$23,273.63
City of Springfield2	\$23,273.63	\$23,273.63
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

This activity is an extension of activity Roadways and Sidewalks for financial purposes only.

Location Description:

Roadways and sidewalks located in District 1 (Metro Center and South End) and District 2 (Six Corners, Old Hill, Upper Hill and Forest Park).

Activity Progress Narrative:

This activity is an extension of activity Roadways and Sidewalks, which was granted an expenditure extension deadline waiver, for financial purposes only.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Linear feet of Public 0 0/56000



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Rd1-09-UN
Activity Title: Parks

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities

Under Way

Project Number: Project Title: Rd1-04 Infrastructure

Projected Start Date: Projected End Date:

12/13/2013 11/30/2015

Benefit Type: Completed Activity Actual End Date:

Area () 12/13/2015

National Objective: Responsible Organization:

Urgent Need City of Springfield2

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$760,000.00
Total Budget	\$0.00	\$760,000.00
Total Obligated	\$0.00	\$760,000.00
Total Funds Drawdown	\$0.00	\$760,000.00
Program Funds Drawdown	\$0.00	\$759,370.00
Program Income Drawdown	\$0.00	\$630.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$759,370.00
City of Springfield2	\$0.00	\$759,370.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City through its Park and Recreational Management Department will fund park reconstruction and improvements at Nathan Bill Park. This park was damaged during the June 2011 tornado. The city has completed schematic design for the park and will be preparing final design and bid specifications. The Park Department will bid the park reconstruction in early spring with construction set to begin in June 2014 and completed by spring of 2015.

Location Description:

District 3 - East Forest Park - Plumtree Road

Activity Progress Narrative:

All park construction has been completed and all funds have been expended. This activity is now closed.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total

of Public Facilities

Total

1/1



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Rd1-10-LMA

Activity Title: Acquisition - Schools

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

Rd1-04 Infrastructure

Projected Start Date: Projected End Date:

12/13/2013 06/30/2014

Benefit Type: Completed Activity Actual End Date:

Area () 12/13/2015

National Objective: Responsible Organization:

Low/Mod City of Springfield2

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$3,375,802.50
Total Budget	\$0.00	\$3,375,802.50
Total Obligated	\$0.00	\$3,375,802.50
Total Funds Drawdown	\$0.00	\$3,375,802.50
Program Funds Drawdown	\$0.00	\$3,375,802.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,375,802.50
City of Springfield2	\$0.00	\$3,375,802.50
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Springfield will purchase two intact and undamaged school buildings located in the tornado zone, in order to assure the continuation and better functioning of two crucial educational factilites and meet needs for classroom space. This will allow the South End Middle School to remain in District 1 as a crucial anchor institution for revitalization and provide a suitable permanent home in District 2 for The Parent and Community Engagement Center (PACE) and the Parent Academy which brings important educational support resources to the City and by locating in District 2, makes these resourced easily accessible to the very low-imcome residents of this district.

Location Description:

District 1 - South End - 36 Margaret Street Springfield and District 2 - Six Corners and Old Hill - 91 School Street Springfield

Activity Progress Narrative:

The City of Springfield has completed the acquisitions of the South End Middle School and the Parent and Community Engagement Center. This activity is now closed.

Accomplishments Performance Measures

This Report Period

Cumulative Actual Total / Expected
Total



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Rd1-13-LMA

Activity Title: Central and Marble St. Acqu & Infras. Impr.

Activitiy Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

Rd1-04

Projected Start Date:

10/08/2015

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

12/13/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Springfield2

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$1,456,363.00)	\$0.00
Total Obligated	(\$1,456,363.00)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Springfield2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Springfield2	Acquisition, construction, reconstruction, reconstruction on of public facilities	Rd1-04	Rd1-13-LMA (E)	Central & Marble St Acqu & Infra. Impr. (E)	General Account

Association Description:

This activity is an extension of activity Central & Marble St Acqu & Infras. Impr. for financial purposes only.

Activity Description:

The City, through its Office of Disaster Recovery and Compliance, will acquire and demolish property along the Central Street Corridor, which is necessary for expansion of infrastructure and expansion of Ruth Elizabeth Park, both of which were directly impacted by the June 1, 2011 tornado.

Additionally, the City will acquire property within the South End for the purpose of expanding existing road infrastructure, and additional land for the new South End Community Center, both of which were directly impacted by the June 1, 2011 tornado.



Location Description:

Districts 1 and 2.

Activity Progress Narrative:

Central Street - The City has held a public hearing, neighborhood meetings and multiple City Council subcommittee meetings regarding the Central Street project. The City anticipates submitting its RROF for Central Street to HUD within the next quarter. Additionally the City anticipates the City Council approving the Article 97 request to remove and replace parkland, which will then allow the request to move forward to the State Legislature for approval. Marble Street - In accordance with the Federal Register notice, FEMA's environmental review was adopted by the City, with notification to HUD. The City is continuing to work on appraisals and other due diligence related to the acquisitions for this project. Additionally, the SHA submitted the application for the demolition/ disposition of the Marble Street apartments to HUD. The City anticipates a response from HUD within the next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Rd1-13-LMA (E)

Activity Title: Central & Marble St Acqu & Infra. Impr. (E)

Activitiy Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

Rd1-04

Projected Start Date:

11/30/2015

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

12/13/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Springfield2

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,456,363.00
Total Budget	\$1,456,363.00	\$1,456,363.00
Total Obligated	\$1,456,363.00	\$1,456,363.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Springfield2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity is an extension of activity Central & Marble St Acqu & Infras. Impr. for financial purposes only.

Location Description:

Districts 1 and 2.

Activity Progress Narrative:

This activity is an extension of activity Central and Marble St. Acqu & Infra. Impr., which was granted an expenditure extension deadline waiver, for financial purposes only.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources

