Grantee: Springfield, MA

Grant: B-13-MS-25-0002

January 1, 2018 thru March 31, 2018 Performance Report





| Grant Number: B-13-MS-25-0002 | Obligation Date: | Award Date: |
|---|--|---|
| Grantee Name: Springfield, MA | Contract End Date: | Review by HUD: Reviewed and Approved |
| Grant Award Amount: \$17,056,880.00 | Grant Status: Active | QPR Contact: No QPR Contact Found |
| LOCCS Authorized Amount: \$17,056,880.00 | Estimated PI/RL Funds: \$200,000.00 | |
| Total Budget: | | |

\$17,256,880.00

Disasters:

Declaration Number

No Disasters Found

Narratives

Executive Summary:

Springfield, Massachusetts, located at the crossroads of New England at the confluence of four rivers, is creating an Urban Watershed Resilience Zone made up of its most economically distressed neighborhoods. With National Disaster Resilience funding and leveraged resources, the City will carry out a portfolio of projects throughout this 6.8 square mile Zone that will: provide flood protection; introduce two clean redundant energy sources; create and enhance business, employment, and job training opportunities; provide safe and healthy housing; and continue to engage residents regarding climate change and environmental stewardship. The Zone's projects have significant co-benefits, including recreation opportunities, local and regional health benefits, decreased heat island effect, disaster preparedness, and climate change mitigation. The City's comprehensive approach in a focused target area will support neighborhood revitalization. Springfield is piloting these projects in the region's lowest-income neighborhoods, with the long-term plan of expanding key interventions city-wide and providing a model for other towns in the Pioneer Valley. In addition, the Urban Watershed Resilience Zone is intended to serve as a model for Springfield's peer cities - waterfront urban communities in the northeast and mid-Atlantic - to respond to flood and energy interruption risks expected as a result of climate change, as well as to the challenges of urban poverty. The City was awarded \$17,056,880 in National Disaster Resilience funds to support this resilience initiative, which will leverage \$63,087,905 in other investments. The five projects funded by NDR are Clean Redundant Energy Sources, Healty Homes Rehab Program, Business and Job Opportunities, Administration and Planning including Community Engagement. The projects draw on strategies identified in region's 2012-2014 HUD-funded Sustainable Communities Regional Planning initiative, and will significantly enhance the long-term commitment that Springfield has already made to climate change adaptation and mitigation through long-term planning, and legislative and policy change. The impacts of climate change and recognition of the need to find ways to live with water and the changing environment became strikingly apparent for Springfield during the period 2011through 2013, when the city experienced five presidentially-declared disasters, the most of any municipality in the country during that time period. The most severe was an EF3 tornado-very unusual in New England-which tore a ½ mile wide, 6.2-mile long swath of destruction through the heart of the City's downtown and residential neighborhoods. Tornado damage to structures, including leaking roofs, was exacerbated by wind and rains of Tropical Storm Irene in August2011. Another freak storm, the October 2011 record early snowstorm, decimated the City's tree canopy which was vulnerable because trees were still fully-leafed out. Springfield's other disasters were a 2011 blizzard and 2013 Superstorm Nemo.

Springfield is located in western Massachusetts and is the fourth largest city in New England, with a population of roughly 150,000, in a metropolitan area of almost 700,000. While the City is unique in experiencing so many disasters in suchsis otherwise a prototypical northeast post-indu

Executive Summary:

strial city. Following loss of manufacturing jobs, white flight ,foreclosures and housing abandonment, the City's economic distress has become geographically concentrated in the neighborhoods designated as the Urban Watershed Resilience Zone. These neighborhoods abut the downtown area, are closest to the Connecticut River, have a 41% poverty rate, and are made up predominantly of people of color. The target neighborhoods are home to10% of the region's total population but include 3

MID-URN Areas:

Springfield is located in Hampden County, Massachusetts, which is designated as a most impacted and distressed area in the NDR competition. Within Hampden County, Springfield is targeting a defined geographic portion of the City that it has designated as the Urban Watershed Resilience Zone, made up of all or portions of Springfield's disaster-impacted and most economically distressed eight neighborhoods: Brightwood, Memorial Square, lower LibertyHeights, Metro Center, South End, Six



Corners, Old Hill, and a portion of Forest Park. The following census tracts/blocks comprise the Urban WaterResilience Zone: 8004.001, 8004.002, 8005.001, 8005.002, 8006, 8007, 8008, 8009, 8011.01,8011.02, 8012, 8017, 8018, 8019.01, 8019.02, 8020, 8021.001, 8021.002, 8021.004, 8022, and 8023.

Key Agencies, Partners, Positions, Personnel:

Springfield will partner with Baystate Health, DevelopSpringfield, the Pioneer ValleyPlanning Commission, the Hampden County Regional Employment Board, Tech Foundry, ReGreen Springfield, and Partners for a Healthier Community. The Springfield Water and SewerCommission is providing critical supporting commitments.

Baystate Health will develop, own and operate the cogeneration facility at BaystateMedical Center. Baystate Health is made up of six hospitals, 80 medical groups and its own health insurance plan, Health New England. The system is overseen by a 23-member Board of Trusteesrand President and CEO Dr. Mark A. Keroack. Baystate Health completed a \$296 million new "Hospital of the Future" facility in 2012, developed the TechSpring Innovation Center in 2014, and purchased Noble Hospital, in Westfield, Massachusetts, in 2015. Development of the cogeneration facility is being led by Sean M. Gouvin, Director Facilities Planning & Engineering. Mr. Gouvin oversees planning, design, maintenance, and construction for approximately 4 million square feet of facility space, including BayState Health's six hospitals.

DevelopSpringfield is developing the Springfield Innovation Center. DevelopSpringfield is a nonprofit, 501(c)(3) corporation with the mission to advance development and redevelopmentprojects, to stimulate and support economic growth, and to expedite the revitalization processwithin the City of Springfield. The organization is led by a board of directors which includesrepresentatives from the City, state, and local business community, and its Executive Director isJay Minkarah, who has over 25 years' experience in planning and economic development, including serving as Economic Development Director for the City of Nashua, NH and Community Development Director for the Town of Merrimack NH.

The Pioneer Valley Planning Commission (PVPC) will support the NDR Program byproviding ongoing assistance with community engagement, undertaking community-involved climate change planning and providing ongoing data collection and analysis. PVPC is alsoconsulting with the City on its Complete Streets program and providing technical assistanceregarding bio retention tree boxes. PVPC, a quasi-governmental regional planning agency, is theprimary agency responsible for increasing communication, cooperation, and coordination amongall levels of government as well as the private business and civic sectors for the benefit of thePioneer Valley region and its residents' quality of life.

The Regional Employment Board of Hampden County (REB) will provide job training.Established by Federal and State legislation, the REB is a business-led, non-profit corporation that engages its members from business, education, labor and community-based agencies to set public policies that will build a better workforce. The REB has an annual budget of \$12.3 million in state and federal funding. It is governed by a 44-member Board of Directors, and its Executive Director is David Cruise, who has been with the organization for 9 years.

Tech Foundry will operate the Information Technology job training program. TechFoundry is a nonprofi

Key Agencies, Partners, Positions, Personnel:

t organization that teaches technical and workplace skills that tech companies want in an entry-level employee. The organization seeks to transform the economic landscape of the Pioneer Valley by creating a highly trained IT workforce that draws national companies to the region. It graduated its first class of 23 yearlong students in June 2015.

The nonprofit organization ReGreen Springfield will operate tree planting, tree care,education, and volunteer opportunities to City residents. The mission of ReGreen Springfield is to promote the reforestation of Springfield, improve growing conditions for trees, and engage new allies in tree care and monitoring, education, and citizen science. ReGreen Springfield's experience includes partnership with the City to operate a \$0.5 million program to help restore Springfield'surban forest canopy by strategically planting 1,140 trees on over 450 private properties in locations that will lead to reduced energy use. This project was awarded the Massachusetts Municipal Association's 2014 Kenneth E. Pickard Municipal Innovation Award.

Partners for a Healthier Community (PHC) is leading Springfield's Healthy HomesInitiative. PHC is a nonprofit organization committed to improving the public's health by fostering innovation, leveraging resources, and building partnerships across sectors, including government agencies, communities, the health care delivery system, media, and academia. The agency is led by a 21-member Board of Directors and its Executive Director, Jessica Collins, who holds a master's degree and over 15 years' experience in the public health field. The work of the organization is carried out by eight staff and contracted consultants.

The Springfield Water and Sewer Commission (SWSC) is coordinating with the City to enhance flood control systems. SWSC's is governed by a three-member Board of the Commissioners, appointed by the Mayor of Springfield and approved by the City Council, and responsible for establishing policies and procedures for efficient water and sewer operations. Operations are carried out by 240 employees under the Executive Director, Katherine Pederson. Construction projects are managed by Chief Engineer Robert Stoops who has over 25 years design and construction experience, and has overseen capital projects at the SWSC for 13 years.

| Overall | This Report Period | To Date |
|---|--------------------|-----------------|
| Total Projected Budget from All Sources | N/A | \$80,144,784.00 |
| Total Budget | \$0.00 | \$17,056,879.00 |
| Total Obligated | \$0.00 | \$17,056,879.00 |
| Total Funds Drawdown | \$5,174,755.36 | \$5,652,133.88 |
| Program Funds Drawdown | \$5,174,755.36 | \$5,652,133.88 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |



| Total Funds Expended | \$5,174,755.36 | \$5,652,133.88 |
|---------------------------------------|----------------|----------------|
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Progress Toward Required Numeric Targets

| Requirement | Target | Actual |
|--|----------------|--------------|
| Overall Benefit Percentage (Projected) | | 64.41% |
| Overall Benefit Percentage (Actual) | | 5.80% |
| Minimum Non-Federal Match | \$0.00 | \$0.00 |
| Limit on Public Services | \$2,558,532.00 | \$0.00 |
| Limit on Admin/Planning | \$3,411,376.00 | \$385,930.03 |
| Limit on State Admin | \$0.00 | \$180,247.73 |
| Most Impacted and Distressed Threshold (Projected) | \$0.00 | \$0.00 |

Overall Progress Narrative:

Activity #1: Cogeneration Facility. All equipment for the new co-generation facility has been installed and general construction is completed. Full commissioning of the project has been completed. The City has been working with Baystate on their submission of necessary documentation and made a large payment to Baystate during the quarter. Activity #2: Hydropower. The feasability study is underway and the City anticipates it being completed within the next quarter.

Activity #3: Housing Rehabilitation. There are 10 applicants who have submitted complete, qualifying applications and those properties are currently moving through the inspection process. The City continues to work with the remaining property owners to obtain necessary documentation to fully review/approve their applications. Activity #4: Springfield Innovation Center. The Innovation Center has an ongoing dispute with their contractor, they have informed the City that they continue to make progress on negotiations and hope to have construction to resume within the next quarter.

Activity #5: Safe Homes Training. The first training session is completed and the second session is currently underway. The City anticipates the second session being completed within the next quarter.

Activity #6: IT Workforce Program. The fourth training session is currently underway and the City anticipates this session being completed within the next quarter.

Activity #7: Administration. Expenditures for the administration of the CDBG-NDR Grant both programmatic and fiscal.

Activity #8: Planning. Expenditures for the planning of the CDBG-NDR Grant both programmatic and fiscal. Activity #9: Climate Change Action Plan. The plan is complete and the City and PVPC have been working together on beginning the implementation of priority items in the plan, additionally the City and PVPC have been working together to seek funding sources that will allow implementation to continue.

Activity #10: Citizen Science Initiative. The second session is currently underway and the City anticipates this session being completed within the next quarter.

Activity #11: Citizen Treet Steward Program. The second session is currently underway and the City anticipates this session being completed within the next quarter.





Project Summary

| Project #, Project Title | This Report Period | To Dat | te |
|---|---------------------------|---------------------------|---------------------------|
| | Program Funds Drawdown | Project Funds Budgeted | Program Funds Drawdown |
| LTC-5, LTC-Long Term Committments | \$0.00 | \$0.00 | \$0.00 |
| NDR-1, NDR-Clean Redundant Energy Sources | \$4,921,128.91 | \$10,067,500.00 | \$5,006,615.15 |
| NDR-2, NDR-Healthy Homes Rehabilitation Program | \$67,041.49 | \$4,675,001.00 | \$157,589.32 |
| NDR-3, NDR-Business and Job Opportunities | \$67,728.74 | \$791,716.00 | \$101,999.38 |
| NDR-4, NDR-Administration and Planning | \$118,856.22 | \$1,522,663.00 | \$385,930.03 |
| OV-7, OV-Outcome Values | \$0.00 | \$0.00 | \$0.00 |
| SL-6, SL-Supporting Leverage | \$0.00 | \$0.00 | \$0.00 |



Activities

Project # / Title: NDR-1 / NDR-Clean Redundant Energy Sources

Grantee Activity Number:01-NDRActivity Title:Cogeneration Facility

| Activitiy Category: Acquisition, construction, reconstruction of public facilities | Activity Status: Under Way |
|---|-------------------------------------|
| Project Number: | Project Title: |
| NDR-1 | NDR-Clean Redundant Energy Sources |
| Projected Start Date: | Projected End Date: |
| 11/30/2016 | 12/31/2018 |
| Benefit Type: Area () | Completed Activity Actual End Date: |
| National Objective: | Responsible Organization: |
| Urgent Need | City of Springfield2 |

| Overall | Jan 1 thru Mar 31, 2018 | To Date |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$5,100,000.00 |
| Total Budget | \$0.00 | \$5,100,000.00 |
| Total Obligated | \$0.00 | \$5,100,000.00 |
| Total Funds Drawdown | \$4,919,066.41 | \$4,960,707.40 |
| Program Funds Drawdown | \$4,919,066.41 | \$4,960,707.40 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$4,919,066.41 | \$4,960,707.40 |
| City of Springfield2 | \$4,919,066.41 | \$4,960,707.40 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

Cogeneration Baystate Health is developing a combined heat and power plant that willprovide electricity, chilled water and steam to Baystate Medical Center. The cogeneration plant will produce 80% of Baystate Health's annual energy consumption, and will provide an annual reduction of greenhouse gases by 13,513 tons. While Baystate Health's existing utility system was designed to keep the facility operational for 96 hours after a disaster, the new system will extend resiliency during a utility crisis to more than 30 days. Design and engineering for this \$23 million project is complete.

Location Description:

759 Chestnut Street Springfield,MA Census Track: 8005 Block Group: 3



Activity Progress Narrative:

All equipment for the new co-generation facility has been installed and general construction is completed. Full commissioning of the project has been completed. The City has been working with Baystate on their submission of necessary documentation and made a large payment to Baystate during the quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources BayState Health Center Subtotal Match Sources

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources **Amount** \$18,599,743.00



Grantee Activity Number:

Activity Title:

02-NDR Hydropower

Activitiy Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

NDR-1

Projected Start Date:

10/30/2016

Benefit Type: Area ()

National Objective: Low/Mod

Activity Status: Under Way

Project Title: NDR-Clean Redundant Energy Sources Projected End Date:

09/01/2022

Completed Activity Actual End Date:

Responsible Organization: City of Springfield2

| Overall | Jan 1 thru Mar 31, 2018 | To Date |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$4,967,500.00 |
| Total Budget | \$0.00 | \$4,967,500.00 |
| Total Obligated | \$0.00 | \$4,967,500.00 |
| Total Funds Drawdown | \$2,062.50 | \$45,907.75 |
| Program Funds Drawdown | \$2,062.50 | \$45,907.75 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$2,062.50 | \$45,907.75 |
| City of Springfield2 | \$2,062.50 | \$45,907.75 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

Hydropower. Hydropower will be restored downstream of the Watershops Pond dam, onland owned by the City of Springfield. The City has already conducted a feasibility analysis for this project and has filed a permit application with the Federal Energy Regulatory Commission (FERC). The restored hydropower will have the potential to generate 707,000 kWh during an average year and will be capable of functioning independent of the grid. A portion of this electricity will fully power the newly-built Brookings School, located about 800 feet to the north of the project site, which was developed to have the capacity to be used as an emergency center/shelter in the event of disaster. The remainder of the energy has the ability to be made available in the neighborhood.

Location Description:

1 Allen Street Census Track: 8023 Block Group: 1

Activity Progress Narrative:

The feasability study is underway and the City anticipates it being completed within the next quarter.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources City of Springfield Subtotal Match Sources

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount \$1,000,000.00

Amount

Project # / Title: NDR-2 / NDR-Healthy Homes Rehabilitation Program

| Grantee Activity Number: | 03-NDR |
|--|--|
| Activity Title: | Housing Rehabilitation |
| Activitiy Category: | Activity Status: |
| Rehabilitation/reconstruction of residential struction | ctures Under Way |
| Project Number: | Project Title: |
| NDR-2 | NDR-Healthy Homes Rehabilitation Program |
| Projected Start Date: | Projected End Date: |
| 01/01/2017 | 09/01/2022 |
| Benefit Type: Direct (HouseHold) | Completed Activity Actual End Date: |
| National Objective: | Responsible Organization: |
| Low/Mod | City of Springfield2 |
| | |
| Overall | Jan 1 thru Mar 31, 2018 To Date |
| Total Projected Budget from All Sources | N/A \$4,675,000.00 |
| Total Budget | \$0.00 \$4,675,000.00 |

\$0.00

\$4,675,000.00



Total Obligated

| Total Funds Drawdown | \$67,041.49 | \$157,589.32 |
|---------------------------------------|-------------|--------------|
| Program Funds Drawdown | \$67,041.49 | \$157,589.32 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$67,041.49 | \$157,589.32 |
| City of Springfield2 | \$67,041.49 | \$157,589.32 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

Springfield will operate a Healthy Homes Rehabilitation program, which will be available for owners of 1-4 unit structures to complete rehabilitation, lead abatement, and healthy homes interventions. The City's goal is to improve the quality of owneroccupied and rental housing stock in targeted and concentrated areas of the City that are vulnerable to abandonment, so that, in a future disaster, owners would be more likely to repair rather than abandon. The project's inclusion of a healthy homes component responds to the significant health disparities faced by the low-income population that lives in the Urban Watershed Resilience Zone. In particular, the Zone's high asthma rates support an effort to address indoor air quality issues.

Location Description:

Urban Watershed Resilience Zone

Activity Progress Narrative:

There are 10 applicants who have submitted complete, qualifying applications and those properties are currently moving through the inspection process. The City continues to work with the remaining property owners to obtain necessary documentation to fully review/approve their applications.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

| Match Sources | Amount |
|--|------------------------|
| City of Springfield | \$500,000.00 |
| Subtotal Match Sources | \$0.00 |
| Other Funding Sources Partners for a Healthier Community | Amount \$367,065.00 |
| Total Other Funding Sources | \$0.00 |



Project # / Title: NDR-3 / NDR-Business and Job Opportunities

| Grantee Activity Number: | 04-NDR |
|--------------------------|-------------------------------|
| Activity Title: | Springfield Innovation Center |

Activitiy Category:

Econ. development or recovery activity that creates/retains

Project Number: NDR-3 Projected Start Date: 01/10/2017

Benefit Type: Direct (Person)

National Objective: Urgent Need Activity Status: Under Way Project Title: NDR-Business and Job Opportunities Projected End Date: 09/01/2018 Completed Activity Actual End Date:

Responsible Organization:

City of Springfield2

| Overall | Jan 1 thru Mar 31, 2018 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$300,000.00 |
| Total Budget | \$0.00 | \$300,000.00 |
| Total Obligated | \$0.00 | \$300,000.00 |
| Total Funds Drawdown | \$0.00 | \$0.00 |
| Program Funds Drawdown | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$0.00 |
| City of Springfield2 | \$0.00 | \$0.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

Springfield Innovation Center. The City's partner DevelopSpringfield will rehabilitate two adjacent buildings in downtown Springfield to create a 16,500 sq. ft. entrepreneurial center . The Innovation Center is a catalytic project designed to jumpstart reinvestment, job creation and redevelopment activity, while building a community of entrepreneurs. The Center is a collaborative enterprise of developSpringfield, the nonprofit Valley Venture Mentors (VVM), the state of Massachusetts, and MassDevelopment. VVM will manage the business accelerator, which will support emerging entrepreneurs through mentorship, education and enhanced collaboration. Approximately 9,300 square feet of the Innovation Center make up the business accelerator's presentation, conference and co-working space. The Innovation Center will offer rent-free office space and an "innovation cafe" in the adjacent retail space. In addition to providing food and beverage service, the café will provide a test kitchen and prep area to support the emerging food truck industry and other food service entrepreneurs. Over a three-year period, the SIC will support the creation of 50 new businesses. To measure the success of the initiative, the City and its partners will track and evaluate the number of jobs created or retained by the businesses benefitting from the SIC's support.

Location Description:



Springfield Innovation Center

Activity Progress Narrative:

The Innovation Center has an ongoing dispute with their contractor, they have informed the City that they continue to make progress on negotiations and hope to have construction to resume within the next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources
Develop Springfield

Subtotal Match Sources

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources **Amount** \$3,874,414.00





05-NDR

Grantee Activity Number: Activity Title:

Safe Homes Training

| Activitiy Category: | Activity Status: |
|------------------------------------|-------------------------------------|
| Public services | Under Way |
| Project Number: | Project Title: |
| NDR-3 | NDR-Business and Job Opportunities |
| Projected Start Date: | Projected End Date: |
| 10/30/2016 | 09/01/2018 |
| Benefit Type: Direct (Person) | Completed Activity Actual End Date: |
| National Objective: | Responsible Organization: |
| Low/Mod | City of Springfield2 |

| Overall | Jan 1 thru Mar 31, 2018 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$191,716.00 |
| Total Budget | \$0.00 | \$191,716.00 |
| Total Obligated | \$0.00 | \$191,716.00 |
| Total Funds Drawdown | \$0.00 | \$0.00 |
| Program Funds Drawdown | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$0.00 |
| City of Springfield2 | \$0.00 | \$0.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

The Regional Employment Board of Hampden County (REB) will provide job trainingin the areas of home rehabilitation, lead hazard reduction, and healthy homes. The REB willoperate three sessions of the Safe Homes Training Program, which will provide training to 42 low income individuals, with 34 of the individuals becoming employed.

Location Description:

City of Springfield

Activity Progress Narrative:

The first training session is completed and the second session is currently underway. The City anticipates the second session being completed within the next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



06-NDR

IT Workforce Program

| Activitiy Category: | Activity Status: |
|---------------------------------|-------------------------------------|
| Public services | Under Way |
| Project Number: | Project Title: |
| NDR-3 | NDR-Business and Job Opportunities |
| Projected Start Date: | Projected End Date: |
| 01/10/2017 | 09/01/2018 |
| Benefit Type: Direct(Person) | Completed Activity Actual End Date: |
| National Objective: | Responsible Organization: |
| Low/Mod | City of Springfield2 |

| Overall | Jan 1 thru Mar 31, 2018 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$300,000.00 |
| Total Budget | \$0.00 | \$300,000.00 |
| Total Obligated | \$0.00 | \$300,000.00 |
| Total Funds Drawdown | \$67,728.74 | \$101,999.38 |
| Program Funds Drawdown | \$67,728.74 | \$101,999.38 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$67,728.74 | \$101,999.38 |
| City of Springfield2 | \$67,728.74 | \$101,999.38 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:


Tech Foundry will provide information technology training to eligible, low-income residents. The training will consist of five sessions that include classroom work and on-the-job internships. In addition to practical IT skills and badges, the training will also include soft skills development, resume writing instruction and interview skills. To measure the success of the training programs, the City and its partners will track and evaluate the following: the number of low-income residents trained and jobs obtained by low-income residents as a result of the training.

Location Description:

City of Springfield

Activity Progress Narrative:

The fourth training session is currently underway and the City anticipates this session being completed within the next quarter.





Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

Project # / Title: NDR-4 / NDR-Administration and Planning

| Grantee Activity Number: | 07-NDR | |
|--------------------------|-------------------------------------|--|
| Activity Title: | Administration | |
| | | |
| Activitiy Category: | Activity Status: | |
| Administration | Under Way | |
| Project Number: | Project Title: | |
| NDR-4 | NDR-Administration and Planning | |
| Projected Start Date: | Projected End Date: | |
| 10/30/2016 | 09/01/2022 | |
| Benefit Type: | Completed Activity Actual End Date: | |
| () | | |
| National Objective: | Responsible Organization: | |
| NA | City of Springfield2 | |
| | | |
| | | |

| Overall | Jan 1 thru Mar 31, 2018 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$852,844.00 |
| Total Budget | \$0.00 | \$852,844.00 |
| Total Obligated | \$0.00 | \$852,844.00 |
| Total Funds Drawdown | \$30,249.97 | \$180,247.73 |
| Program Funds Drawdown | \$30,249.97 | \$180,247.73 |



| Program Income Drawdown | \$0.00 | \$0.00 |
|---------------------------------------|-------------|--------------|
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$30,249.97 | \$180,247.73 |
| City of Springfield2 | \$30,249.97 | \$180,247.73 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

Administrative costs for general program oversight. Activity capped at 5% of total grant

Location Description:

City of Springfield

Activity Progress Narrative:

Expenditures for the administration of the CDBG-NDR Grant both programmatic and fiscal.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



| Grantee Activity Number: | 08-NDR |
|---------------------------|-------------------------------------|
| Activity Title: | Planning |
| | |
| Activitiy Category: | Activity Status: |
| Planning | Under Way |
| Project Number: | Project Title: |
| NDR-4 | NDR-Administration and Planning |
| Projected Start Date: | Projected End Date: |
| 11/01/2011 | 09/01/2022 |
| Benefit Type: Area () | Completed Activity Actual End Date: |
| National Objective: | Responsible Organization: |
| NA | City of Springfield2 |

| Overall | Jan 1 thru Mar 31, 2018 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$147,156.00 |
| Total Budget | \$0.00 | \$147,156.00 |
| Total Obligated | \$0.00 | \$147,156.00 |
| Total Funds Drawdown | \$0.00 | \$81,881.95 |
| Program Funds Drawdown | \$0.00 | \$81,881.95 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$81,881.95 |
| City of Springfield2 | \$0.00 | \$81,881.95 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

Planning costs associated with the implementation of the NDR Grant. Total planning activities capped at 15% of total grant.

18

Location Description:

Clty of Springfield

Activity Progress Narrative:

Expenditures for the planning of the CDBG-NDR Grant both programmatic and fiscal.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

Climate Change Action Plan

| Activitiy Category: | Activity Status: |
|-------------------------|-------------------------------------|
| Planning | Under Way |
| Project Number: | Project Title: |
| NDR-4 | NDR-Administration and Planning |
| Projected Start Date: | Projected End Date: |
| 10/30/2016 | 06/30/2017 |
| Benefit Type: Area() | Completed Activity Actual End Date: |
| National Objective: | Responsible Organization: |
| NA | City of Springfield2 |

09-NDR

| Overall | Jan 1 thru Mar 31, 2018 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$222,663.00 |
| Total Budget | \$0.00 | \$222,663.00 |
| Total Obligated | \$0.00 | \$222,663.00 |
| Total Funds Drawdown | \$88,606.25 | \$123,800.35 |
| Program Funds Drawdown | \$88,606.25 | \$123,800.35 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$88,606.25 | \$123,800.35 |
| City of Springfield2 | \$88,606.25 | \$123,800.35 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

Climate Change Action Plan. While Springfield has already completed phase 1 of a climatechange plan, the City will partner with the Pioneer Valley Planning Commission (PVPC) in 2016to complete phase 2. This will include all public outreach, stakeholder consultation, conductingand compiling all associated research and data collection, drafting the plan, incorporating allfeedback and providing final version of the plan. To measure the success of the initiatives outlined above, the City and its partners will track and evaluate the following metrics: (1) number of volunteer hours spent addressing environmental issues present in the City; and (2) number of individuals engaged and educated regarding climate change.

Location Description:

City of Springfield

Activity Progress Narrative:

The plan is complete and the City and PVPC have been working together on beginning the implementation of priority items in the plan, additionally the City and PVPC have been working together to seek funding sources that will allow implementation to continue.



Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|---------------------------------|--------------------|---|
| | Total | Total |
| # of Plans or Planning Products | 0 | 0/1 |

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



10-NDR

Citizen Science Initiative

| Activitiy Category: | Activity Status: |
|-------------------------|-------------------------------------|
| Planning | Under Way |
| Project Number: | Project Title: |
| NDR-4 | NDR-Administration and Planning |
| Projected Start Date: | Projected End Date: |
| 10/30/2016 | 09/01/2022 |
| Benefit Type: Area() | Completed Activity Actual End Date: |
| National Objective: | Responsible Organization: |
| NA | City of Springfield2 |

| Overall | Jan 1 thru Mar 31, 2018 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$150,000.00 |
| Total Budget | \$0.00 | \$150,000.00 |
| Total Obligated | \$0.00 | \$150,000.00 |
| Total Funds Drawdown | \$0.00 | \$0.00 |
| Program Funds Drawdown | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$0.00 |
| City of Springfield2 | \$0.00 | \$0.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

The City's partner ReGreen Springfield will engage the community in environmental work and educate the community about the impacts of climate change. They will engage volunteer assistance that enhances the capacity to care for trees and collect data regarding the natural world and changing environmental conditions.

Location Description:

TBD

Activity Progress Narrative:

The second session is currently underway and the City anticipates this session being completed within the next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

Citizen Tree Stewart Program

| Activitiy Category: | Activity Status: |
|-------------------------|-------------------------------------|
| Planning | Under Way |
| Project Number: | Project Title: |
| NDR-4 | NDR-Administration and Planning |
| Projected Start Date: | Projected End Date: |
| 10/30/2016 | 09/01/2022 |
| Benefit Type: Area() | Completed Activity Actual End Date: |
| National Objective: | Responsible Organization: |
| NA | City of Springfield2 |

11-NDR

| Overall | Jan 1 thru Mar 31, 2018 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$150,000.00 |
| Total Budget | \$0.00 | \$150,000.00 |
| Total Obligated | \$0.00 | \$150,000.00 |
| Total Funds Drawdown | \$0.00 | \$0.00 |
| Program Funds Drawdown | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$0.00 |
| City of Springfield2 | \$0.00 | \$0.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

The Citizen Tree Steward Program will use volunteer community residents to plant and steward trees throughout the Urban Watershed District. The Community-Based Citizen ScienceInitiative will engage neighborhood residents, youth, students and others in gathering scientificdata related to weather, air and water quality, ecosystem services and sustainability in the UrbanWatershed Resilience Zone. The project will use software and protocols developed by the U.S. Forest Service, and will enhance that agency's new urban research projects.

Location Description:

TBD

Activity Progress Narrative:

The second session is currently underway and the City anticipates this session being completed within the next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures No Beneficiaries Performance Measures found.

Activity Locations No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



